

Assembly Question

Name of Department : Public Works
Starred Question No. : 3244
Date of Reply : 17-09-2020
Subject : Shamti Bypass
Asked by : Dr. (Col.) Dhani Ram Shandil (Solan)
Concerned Minister : Chief Minister

Question	Answer
The latest position of construction of Shamti bypass ?	The Information has been laid on the table of the house.

Information related to Starred Assembly Question No. 3244 asked by Dr.(Col.)Dhanni Ram Shandil (Solan):

The construction work of Shanti By-Pass road has been approved under “NABARD” RIDF-XXI amounting to Rs. 2598.30 lacs and was awarded to the contractor on 22.11.2016. This work includes construction of 5.410 Km of double lane road, 25 mtr span bridge and Land acquisition. Permission under FCA including felling of trees has been obtained. Latest position of Road, Bridge and land acquisition is annexed at Annexure “A”, “B” and “C’.

Annexure "A"

Latest status of Road:-

Sl. No.	Scope of work in Km.		Physical Achievement Up to 31.08.2020.
1	Total Formation Cutting		5.410 kms
	F.C. Double lane		From Km.0/0 to 5/0 = 5.00 km.
2	PCC. R/Wall, B/Wall and W/Wall.	5.410	4.200 Km.
3	Cross Drain	5.410	4.500 Km.
4	P/L Grannular Sub Base Course	5.410	1.500 Km.
5	P/L Base Course	5.410	-
6	P/L SDBC with BM	5.410	—
7	C/O PCC. V-Shape Drain	5.410	—
8	C/O PCC Parapets	5.410	—
9.	Bridge 25 Mtrs Span	1 No	Abutment of Anji side completed upto level of 1.2 mtr. Below bed block.

Annexure –“B”

Latest status of Bridge:-

BRIEF NOTE	
Name of Work	Construction of 25.00 mtr span Bridge on Solan Rajgarh Bye-Pass road over Rabon khad at RD 2/ 375.
Technical Sanction	No PW-P-Cell-NABARD -W/E (Suplitup)(52) 3rd circle/2018-2448-50 dated 22.10.2018. for Rs. 1,23,64,911/- only
Span	25.00 Mtr.(Single Span)
Carriage way width	Double lane with foot path
Type of Supper structure	RCC Box Girder
Name of Contractor	Shri Ram Lal Sharma
Awarded Amount	Rs. 1,91,05,686/- only (1.91 crore)
Date of Award	26.07.2019
Stipulated date of Completion	19.02.2021
Physical Status	Abutment of Anji side completed upto level of 1.2 mtr below bed block.

Annexure –“C”

Latest status of land acquisition:-

1.	Total Length of the road	5.410 Km
2.	Total Private Land acquired	4.300 Km
3.	Private land where acquisition is in process	0.275 Km
	(a) Land where notification under section-11 issued	0.050 Km
	(b) Land where notification under section-19 issued	0.075 Km
	(c) Land where supplementary award announced	0.150 Km
4.	Forest Land (FCA cleared)	835 mtrs.