

Vidhan Sabha Question

Name of Department	:	Public Works
Unstarred Question No.	:	2023
Date of Reply	:	08-03-2022
Subject	:	Progress Report
Asked by	:	Sh. Rakesh Singha (Theog)
Concerned Minister	:	Chief Minister

Question	Reply
<p>Will the chief Minister be pleased to state:-</p> <p>(a) what is the month wise progress report of each contractors on the NABARD and PMGSY roads in the Theog and Kumarsain Divisions in the financial year 2021-22; provide all details from floating of tender, mode of tender, acceptance of tender and thereafter the progress made; If any, delay on behalf of the Department or the contractors; what steps have been taken to address them; how many works has not taken place for the last three months; how does the Department propose to deal with each case; detail of project-wise be given; and</p>	<p>The month wise progress report of each contractor on NABARD & PMGSY works in respect of Theog and Kumarsain Divisions in the financial year 2021-22 with complete details of floating of tender, mode of tender, acceptance of tender alongwith action taken for delay is attached as per Annexure "A".</p> <p>There are 7 works where no work has taken place since last three months. Notices are being issued to contractor to start and expedite the construction work. Detail is annexed at Annexure "B"</p>

(b) how many SCCP roads work is being carried out in both the Divisions; what was the funds available and after the funds were exhausted; how much more funds was received to complete the works; details be given; if funds were not received the reasons for the same; are there any provisions or precedents where an Elected Representative can take or has taken the case in the past to the High Court against the Executing Agency for deprivation of the SC population for their full rights as per the Constitutional Requirements; details be given?

Total 40 Nos. works are being carried out under SCCP in respect of Theog Constituency under Theog and Kumarsain Divisions. Availability of funds are as under:-

Name of Division	Total works	Funds available during 2021-22	Expenditure
Theog	14	132.00	71.26
Kumarsain	26	75.09	27.68
Total	40	207.09	98.94

Details attached as per Annexure "C"

In these works, no additional funds have been received so far. As far as question regarding provisions or precedents where an Elected Representative can take or has taken the case in the past to the High Court against the Executing Agency for deprivation of the SC population for their full rights as per the Constitutional requirements is concerned, there is no such information available with the Department.

Annexure "A"

Sr. No.	Contractor Name	Name of Work	Date of NIT	Mode tender	Date of award	Awarded Amount	Month wise progress										Stipulated date of completion	Reason for delay	Step Taken to address	Remarks	
							April, 2021	May, 2021	June, 2021	July, 2021	August, 2021	September, 2021	October, 2021	November, 2021	Dec, 2021	Jan, 2022					Feb, 2022
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
	Theog Division																				
	PMGSY Works																				
1	Sh. Vishal Shankta Govt. Contractor, R/O Village Bhawana, P.O. Purag, Tehsil Kotkhai, District Shimla HP.	M/T Rahighat to Kiaroo road km 0/0 to 4/0 under PMGSY under Package No HP-09-303 in portion km 0/0 to 1/0 Slice-A	22.05.2015	Online	17.12.2015	45,94,059/-												31.12.2016	Slow progress by contractor and little bit delay due to Global pandemic Covid-19.	Nine notices have been issued to the contractor thereafter a show cause notice was also issued to imposed the liquated damages @5% of contract price i.e 2,29,705/-vide this office letter No 1604-06 dated 31-05-2021 to speed-up the work. Now the work is completed on 15-11-2021	Work completed on 15-11-2021
2	Sh. Vishal Shankta Govt Contractor, R/O Village Bhawana, P.O. Purag, Tehsil Kotkhai, District Shimla HP.	M/T Rahighat to Kiaroo road km 0/0 to 4/0 under World Bank Assisted Rural Road Project-II (Trench-I) in portion km 1/0 to 2/500 under Package No HP-09-303 (Slice-B)	22.05.2015	Online	12.10.2015	67,49,965/-		6										25.10.2016	----do---	Nine notices have been issued to the contractor thereafter a show cause notice was also issued to imposed the liquated damages @5% of contract price i.e 3,37,498/-vide this office letter No 1607-09 dated 31-05-2021 to speed-up the work. Now the work completed on 15-11-2021	Work completed on 15-11-2021

3	Sh. Vishal Shankta GovtContractor, R/O Village Bhawana, P.O. Purag, Tehsil Kotkhai, District Shimla HP.	M/T Rahighat to Kiaroo road km 0/0 to 4/0 under World Bank Assisted Rural Road Project-II (Trench-I) in portion km 2/500 to 4/0 under Package No HP-09-303 (Slice-C)	22.05.2015	Online	17.12.2015	71,26,468/-										31.12.2016	----do--- -	Nine notices have been issued to the contractor thereafter a show cause notice was also issued to imposed the liquated damages @5% of contract price i.e Rs 3,56,323/-vide this office letter No 1610-12 dated 31-05-2021to speed-up the work. Now the work completed on 15-11-2021	Work completed on 15-11-2021
4	Sh Vikas Jaswal, Govt contractor, R/O Smart line Fagli Shimla - 4P.O Chaura Maidan Tehsil & District Shimla H.P	M/T Kot Chunjar Brar road km 0/0 to 4/0 under world bank assisted rural road Project-II, Trench-I in portion km 0/0 to 1/0 Package No HP-09-304 Slice-A	22.05.2015	Online	5.11.2015	42,90,176/-										18.11.2016	----do--- -	Eleven notices have been issued to the contractor thereafter liquidated damages was imposed @2% of contract price i.e Rs 97,751/- vide this office letter No 1947-49 dated 10-06-2021 & there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-10-2021 vide his letter No 4797-99 dated 02-07-2021. Now the work completed on 30-11-2021	Work completed on 30-11-2021
5	Sh Vikas Jaswal, Govt contractor, R/O Smart line Fagli Shimla - 4P.O Chaura Maidan Tehsil & District Shimla H.P	M/T Kot Chunjar Brar road km 0/0 to 4/0 under world bank assisted rural road Project-II, Trench-I in portion km 1/0 to 2/500 Package No HP-09-304 Slice-B	22.05.2015	Online	8/22/2015	64,75,928/-										4.9.2016	----do--- -	Eleven notices have been issued to the contractor thereafter liquidated damages was imposed @2% of contract price i.e 1,47,096 vide this office letter No 14107-09 dated 21-12-2020 & thereafter the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-10-2021 vide his letter No 4791-93 dated 02-07-2021. Now the work completed on 30-11-2021	Work completed on 30-11-2021

6	Sh Vikas Jaswal, Govt contractor, R/O Smart line Fagli Shimla - 4 P.O Chaura Maidan Tehsil & District Shimla H.P.	M/T Kot Chunjar Brar road km 0/0 to 4/0 under world bank assisted rural road Project-II, Trench-I in portion km 2/500 to 4/0 Package No HP-09-304 Slice-C	22.05.2015	Online	11/5/2015	64,99,516/-												18.11.2016	----do--- -	Eleven notices have been issued to the contractor thereafter show cause notice has also been issued @2% of awarded amount i.e Rs 1,50,243/- vide this office letter No 14104-06 dated 21-12-2020. Liquidated damages were proposed vide this office letter No 1953-55 dated 10-06-2021 & there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-10-2021 vide his letter No 4794-96 dated 02-07-2021. Now the work completed on 30-11-2021	Work completed on 30-11-2021
7	Sh Ram Lal Sharma, Government Contractor R/O Village Tikkar P.O and Tehsil Theog District Shimla H.P.	C/O Link road from Nangal devi Naleha road Kms, Nangal devi Naleha road Kms, 0/0 to 5/00 under PMGSY-I Batch-II (2016-17) Package No. HP 09-441.	05.05.2017	Online	9.10.2017	29,993,113	C/D=0.250	C/D=0.250	C/D=0.250									10.4.2019	----do--- -	Four number notices have been issued to the contractor to speed-up the work. Now the work completed on 25-05-2021	Work completed on 25-05-2021.

8	Sh. Ram Lal Sharma, Government Contractor, R/O Village Tikkar, P.O and Tehsil Theog, District Shimla H.P.	C/o of Jai Palana road in km 0/0 to 6/765 under PMGSY-I, Batch-II 2016-17 Package No HP-09-405.	04.12.2017	Online	'9.10.2017	22,230,046		Tarring=0.225					Tarring=1.500	Tarring=1.770			26.3.2019	----do--- -	Fourteen notices have been issued to the contractor thereafter liquidated damages was imposed @2% of awarded amount i.e Rs 4,44,600/- vide this office No 1594-96 dated 31-05-2021 & thereafter the competent authority has confirmed the liquidated damages i.e 4,44,600/- vide his office letter No 6833-34 dated 27-07-2021. Now the work completed on 08-11-2021	Work has been completed on 08-11-2021
9	Sh. Vishal Shankta, Govt Contractor, R/O Village Bhawana, P.O Purag, Tehsil Kotkhai, district Shimla	C/o link road from Lafughati to Patinal road km 0/0 to 10/00 under PMGSY Package No HP-09-397.	25.8.2017	Online	22.12.2017	48,268,640	1.6.2019	----do--- -	Thirteen notices have been issued to the contractor thereafter liquidated damages was imposed @3% of contract price i.e Rs 14,48,059/- vide his office letter No 7404-07 dated 07-10-2021 & there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-10-2021 vide his letter No 14010-11 dated 09-11-2021. Further final opportunity has been given to the contractor to complete the work in all respect upto 31-03-2022.	Work in progress
10	M/S S.S. Chauhan Construction Pvt Ltd R/o V.P.O Jahu Near Shive Mandir Tehsil Bhoranj, Distt Hamirpur HP.	"Construction of link road from Bhekhality Dharech Gawech Sidhpur Road km 0/00 to 10/00 under PMGSY Batch-I (2017-18) Package No-HP-09-443	30.12.2017	Online	4.4.2018	48,119,678	C/D=0.500	C/D=0.500	C/D=0.500	10.9.2019	----do--- -	Six number notices have been issued to the contractor to speed-up the work.	Work completed on 24-05-2021

11	M/S Chauhan Civil Structure Co. Pvt Ltd Chauhan Villa, Near P.G College, Rajgarh, Solan HP.	C/o of Loharab to Saunthal road km 0/0 to 6/210 under PMGSY Batch-I 2017-18 Package No HP-09-620.	15.02.2018	Online	4.6.2018	27,536,013	3.11.2019	----do--- -	Twelve notices have been issued to the contractor thereafter Liquidated damages were imposed @3% of contract price i.e 8,26,080/- vide this office letter No 7508-11 dated 07-10-2021& there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-04-2022 vide his letter No 19015-16 dated 01-02-2022.	Work in progress
12	Sh Lalit Mohan Kashyap, Govt Contractor Lalit Niwas, Near Jamana Bhawan, Chkkar Shimla HP	C/o Sandhu to Lambidhar Koti road km 0/0 to 8/825 under PMGSY Package HP - 09-630.	18.7.2018	Online	29.10.2018	42,445,571	G-III/1.00	G-III/2.500	Tarr/3.500	G-III/3.500	Tarr/2.680	7.4.2020	----do--- -	Thirteen notices have been issued to the contractor thereafter Liquidated damages was imposed @ 10% of contract price i.e 42,44,557/- vide this office letter No 8126-29 dated 23-10-2021& there after the competent authority/ S.E 4th circle has confirmed the liquidated damages of the balance work i.e 10% of Rs 1,96,10,790/- (Rs 4,24,45,571- Rs 2,28,34,781=1,96,10,790/- amounting to Rs 19,61,079/- only dated 22-11-2021. Further final opportunity has been given to the contractor to complete the work in all respect upto 31-03-2022.	Work in progress

13	P.K Construction Shimla 2nd Floor, Kenthal Complex, Khalini, Shimla 171002.	Construction/Up gradation of Runkli to Chikhar road km 0/0 to 5/500 under PMGSY 2018-19 Batch-I, Package No HP-09-653.	4.10.2019	Online	5.7.2019	29,386,246	G-I/0.500	G-II/0.500	G-III/0.500	Tarring=0.500	12/12/2020	Extra work got executed from the contractor.	Two number notices have been issued to the contractor to speed-up the work. Now the work completed on 28-10-2021	Work completed on 28-10-2021
14	P.K Construction Shimla 2nd Floor, Keonthal Complex, Khalini, Shimla 171002.	Construction/Up gradation of road Theog To Forest Colony to Chikhar Pump House road km 0/0 to 6/400 under PMGSY 2018-19 (Batch-I) Package No HP-09-649	4.10.2019	Online	5.7.2019	41,674,392	C/D/0.250	C/D/1.00	C/D/1.00	C/D/1.00	20.7.2019	Extra work got executed from the contractor.	Two number notices have been issued to the contractor to speed-up the work. Now the work completed on 10-06-2021	Work completed on 10-06-2021
15	Sh Bharat Bhushan Verma Govt Contractor V & P.O Sainj, Tehsil theog District Shimla HP	Up gradation of Tiyali Mandir Manla road km 0/0 to 8/0 under PMGSY 2018-19 (Batch-I) Package No HP-09-648.	19.1.2019	Online	10.7.2019	32,563,534	G-I/2.500	G-I/1.000	G-II/4.500	G-III/4.500				C/D=0.500	C/D=0.500	C/D=0.750	17.12.2020	Slow progress by contractor and little bit delay due to pandemic Covid-19.	Ten notices have been issued to the contractor thereafter liquidated damages was imposed @3% of contract price i.e 9,76,906/-vide this office letter No 6925-27 dated 23-09-2021. Further final opportunity has been given to complete the work in all respect upto 31-03-2022.	Work in progress

16	Sh Prem Chauhan R/o Durga Niwas, Below Himfid Buidling, New Shimla-09 HP.	Up gradation of Balenya to Tiyali Mandir, road km 0/0 to 2/0 under PMGSY 2018-19 (Batch-I) Package No HP-09-650.	19.1.2019	Online	10.7.2019	7,999,999	--	24.7.2020	----do--- -	Twelve notices have been issued thereafter liquidated damages were imposed @5% of contract price i.e 3,99,999/- vide this office letter No 1800-1802 dated 07-06-2021 & there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-04-2022 vide his office letter No 19013-14 dated 01-02-2022.	Work in progress
NABARD Works																				
1	Sh Dixit Kaprate Govt Contractor, Vill & P.O Purag, Tehsil Kotkhai, Dist Shimla HP	C/o Kiaral to Karnana via Soi km 0/0 to 4/060 under NABARD-RIDF-XXIV	24.8.2021	Online	05.11.2021	37,738,286	19.5.2023	Work will be completed in time.	No delay on the part of contractor	Work in progress
2	Sh Ajay Rathor Govt Contractor Village Kiri, P.O Rushla Tehsil Theog District Shimla HP	C/o road Chillari Mode to Lower Kiara Via Kadaroot km 0/0 to 3/465 under NABARD-XXIV.	28.2.2019	Online	28.5.2019	23,873,405	C/D/0.965	G-II/2.465	G-III/3.465				Tarring/1.200	10.12.2020	Extra work got executed from the contract or and little bit delay due to Global pandemic Covid-19.	No delay on the part of contractor	Work in progress

3	M/S Laiq Ram Chauhan & Sons, Govt Contractor p.Sh. Rajeev Chauhan R/O Village Khatrot,P.O Himri, Tehsil Kotkhai District Shimla	Up gradation and M/T of Kuinal to Gadgakufer Majharana road via Karana km 0/0 to 14/300 under NABARD	27.1.2020	Online	15.5.2020	58,445,074	C/D/1.00	C/D/1.00	G-I/2.800	G-I/2.000	G-I=2.000 G-II/5.000	C/D/2.00	G-III/2.500	G-I/4.500	G-I/3.000		29.5.2022	Work will be completed in time.	No delay on the part of contractor	Work in progress
4	Sh Surinder Singh Chauhan Govt Contractor Chauhan Villa, Near P.G Gollege Solan Dist Solan HP	M/T on link road from Pohach Dharmai Koti road km 0/0 to 8/480 under NABARD RIDF-XXV	29.7.2020	Online	17.9.2020	28,756,551	G-I/1.980	G-I/1.00	G-I/1.00 G-II/2.00	G-II/3.00		1.10.2022	Work will be completed in time.	No delay on the part of contractor	Work in progress
	Kumarsain Division																				
	PMGSY Works																				
1	Vikas Jaswal & Company	L039-Link Mangsu	04-03-2017	Through e-procurement	4.09.2017	54.84	—	—	—	—	—	—	—	G-III=0.100	—	—	—	18-09-2018	Slow progress by contractor and delay due to Global pandemic Covid-19.	The Liquidated damage for delaying the work @10% for amounting to Rs.5,48,367/-only has imposed on dated 06.09.2019. Last opportunity was given to the contractor in the management meeting held in the office of the Chief Engineer (SZ), Shimla on dated 28.09.2021 to complete the balance work by 30.11.2021. But contractor failed to start the work till date.	75% work has been completed.

2	Sh. Rajinder Singh Thakur	L036-Kiara to Reog	30-06-2018	__do__	12/29/2018	355.14	G-I=1.000	G-I=1.500	G-I=1.500	—	—	G-I=0.300	G-I=0.030 G-II=0.500	G-II=2.000	G-I=0.030 G-II=0.500	—	—	12-06-2020	Slow progress by contract or and delay due to Global pandemic Covid-19.	The liquidated damages @ 10 % for amounting to Rs.29,72,437/-only has been imposed on dated 15.03.2021	50% work has been completed. Work in progress
3	Sh. Aftab Khan	L051-Link Aroth	29-04-2019	__do__	9.10.2019	155.87	—	G-III=1.000	—	—	—	—	G-III=1.000	G-III=0.840	—	—	—	23-10-2020	Slow progress by contract or and delay due to Global pandemic Covid-19.	—	75 % work has been completed and Work in progress
4	Sh. Rajinder Singh Negi	L045-Shilli Kandali Dakoon	11-01-2019	__do__	8/20/2019	574.23	GSB=0.500	GSB=1.000	GSB=1.500	—	—	—	—	—	GSB=0.300	—	—	03-02-2021	Snow bound area and delay due to Global pandemic Covid-19.	—	25% work has been completed. Work in progress.
5	Sh. Mohinder Pal Verma	T05-Baragaon Machine Khad	07-04-2020	__do__	22-08-2020	605.71	—	—	—	GSB=2.000	GSB=3.000	WBM=4.500	ROFD=0.300 WMM=0.500	ROFD=0.200 BM=3.000	ROFD=0.300 BM=2.000	—	—	4-09-2021	Snow bound area and delay due to Global pandemic Covid-19.	—	60% work has been completed. Work is in progress.
6	Sh. Om Prakash Mehta	T03-Thanedhar Bhutti Banot Nallah Road.	14-09-2020	__do__	15-12-2020	646.58	—	—	—	—	—	ROFD=0.384	ROFD=0.200	ROFD=0.013	—	ROFD=0.200	ROFD=0.143	29-12-2021	Snow bound area and delay due to Global pandemic Covid-19.	—	25% work has been completed. Work is in progress.

NABARD																					
1	Sh.O.P.Mehta	M/T of Oddi Greothi road via Mohan-Rahu-Drog road Km.0/00 to 5/195.	17-10-2018	Through e-procurement	1/17/2019	284.29	BT=2.000	BT=2.195	—	—	—	—	—	—	—	—	—	31-7-2020	Snow bound area and delay due to Global pandemic Covid-19.	—	98% work has been completed. Work is in progress.
2	Sh.Rajinder Singh Negi	M/T & Improvement on Thumb Kandayali Jimmu road Km.0/0 to 8/756.	03-03-2018	__do__	10/17/2018	470.00	—	GSB=1.000	GSB=0.500	—	—	—	ROFD=0.100 G-II=2.000	ROFD=0.090 G-II=2.000	ROFD=0.190 G-II=1.000	ROFD=0.060	ROFD=0.030	30-04-2020	Slow progress by contract or delay due to Global pandemic Covid-19.	The liquidated damages @ 3 % for amounting to Rs.14,09,997/- has been imposed on dated 01.02.2021	35% work has been completed. Work is in progress.
3	Sh.Rajinder Singh Negi	Upgradation & M/T on Glanghatti to Jal via Shilli Kandi Nagrot road Km.0/0 to 12/340. (Shilli Kandi Nagrot Jal Km. 7/500 to 12/340)	22-03-2019	__do__	11/28/2019	492.34	—	—	GSB=0.500	—	ROFD=0.010	ROFD=0.020	ROFD=0.040	ROFD=0.020 G-II=0.500	G-II=0.500	ROFD=0.020	—	12-06-2021	Slow progress by contract or delay due to Global pandemic Covid-19.	The liquidated damages @ 3 % for amounting to Rs.14,77,020/- has been imposed on dated 01.02.2021	25% work has been completed. Work is in progress.
4	Sh. Sandeep Chandel	M/T of link road from Kotgarh to Brail Km.0/0 to 1/650.	01-01-2020	__do__	6/15/2020	94.10	FC(Jeepable to Motorable=0.100)	—	—	—	—	—	FC(Jeepable to Motorable=0.100)	FC(Jeepable to Motorable=0.100)	—	—	—	29-12-2021	Slow progress by contract or delay due to Global pandemic Covid-19.	The compensation for delay the work @ 5% for amounting to Rs.4,70,477/-only has been imposed on dated 28.10.2021.	10% work has been completed. Work is in progress.

5	Smt. Reena Thakur	M/T and up gradation of Tikkar Aldi Baza Road Km 0/0 to 5/090.	15-07-2020	__do__	2/1/2021	274.21	ROFD=0.080	ROFD=0.050	ROFD=0.060	ROFD=0.050	ROFD=0.050	ROFD=0.100	ROFD=0.090	ROFD=0.055	G-I=1.000	ROFD=0.300	ROFD=0.015	15-08-2022	—	—	35% work has been completed. Work will be completed within stipulated period.
6	Sh. Madan Lal	C/O Galanghatti Dakoon via Dhar Jadoon road Km 0/0 to 4/210	15-06-2020	__do__	10/21/2020	147.59	—	—	—	—	—	—	—	FC=0.050	FC=0.050	ROFD=0.300	ROFD=0.100	4-05-2022	—	—	15% work has been completed. Work is in progress.
7	Sh. M.P. Verma	C/O Firnoo Morh to Damorh via Charan Km.0/0 to 2/300	05-05-2021	__do__	8/7/2021	267.01	—	—	—	—	—	ROFD=0.100	FC=0.150	ROFD=0.030	ROFD=0.020	ROFD=0.200	ROFD=0.100	20-02-2023	—	—	10% work has been completed. Work will be completed within stipulated period.

Annexure "B"

Sr. No.	Contractor Name	Name of Work	Date of NIT	Mode tender	Date of award	Awarded Amount	Month wise progress											Stipulated date of completion	Reason for delay	Step Taken to address	Remarks	
							April, 2021	May, 2021	June, 2021	July, 2021	August, 2021	Sept, 2021	Oct, 2021	Nov, 2021	Dec, 2021	Jan, 2022	Feb, 2022					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
	Theog Division																					
	PMGSY Works																					
1	Sh. Vishal Shankta, Govt Contractor, R/O Village Bhawana, P.O Purag, Tehsil Kotkhai, district Shimla	C/o link road from Lafughati to Patinal road km 0/0 to 10/00 under PMGSY Package No HP-09-397.	25.8.2017	Online	22.12.2017	48,268,640	1.6.2019	Slow progress by contractor and little bit delay due to Global Pandemic COVID-19	Thirteen notices have been issued to the contractor thereafter liquidated damages was imposed @3% of contract price i.e Rs 14,48,059/- vide his office letter No 7404-07 dated 07-10-2021 & there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-10-2021 vide his letter No 14010-11 dated 09-11-2021. Further final opportunity has been given to the contractor to complete the work in all respect upto 31-03-2022.	Work in progress	

2	M/S Chauhan Civil Structure Co. Pvt Ltd Chauhan Villa, Near P.G College, Rajgarh, Solan HP.	C/o of Loharab to Saunthal road km 0/0 to 6/210 under PMGSY Batch-I 2017-18 Package No HP-09-620.	15.02.2018	Online	4.6.2018	27,536,013	3.11.2019	----do----	Twelve notices have been issued to the contractor thereafter Liquidated damages were imposed @3% of contract price i.e 8,26,080/- vide this office letter No 7508-11 dated 07-10-2021& there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-04-2022 vide his letter No 19015-16 dated 01-02-2022.	Work in progress	
3	Sh Prem Chauhan R/o Durga Niwas, Below Himfid Buidling, New Shimla-09 HP.	Up gradation of Balenya to Tiyali Mandir, road km 0/0 to 2/0 under PMGSY 2018-19 (Batch-I) Package No HP-09-650.	19.1.2019	Online	10.7.2019	7,999,999	--	24.7.2020	----do----	Twelve notices have been issued thereafter liquidated damages were imposed @5% of contract price i.e 3,99,999/- vide this office letter No 1800-1802 dated 07-06-2021& there after the competent authority/ S.E 4th circle has deferred the liquidated damages till 15-04-2022 vide his office letter No 19013-14 dated 01-02-2022.	Work in progress	
	NABARD Works																					
	NIL																					
	Kumarsain Division																					
	PMGSY Works																					

1	Vikas Jaswal & Company	L039-Link Mangsu	04-03-2017	Through e-procurement	4.09.2017	54.84	—	—	—	—	—	—	—	G-III=0.100	—	—	—	18-09-2018	Slow progress by contractor and delay due to Global pandemic Covid-19.	The Liquidated damage for delaying the work @10% for amounting to Rs.5,48,367/-only has imposed on dated 06.09.2019. Last opportunity was given to the contractor in the management meeting held in the office of the Chief Engineer (SZ), Shimla on dated 28.09.2021 to complete the balance work by 30.11.2021. But contractor failed to start the work till date.	75% work has been completed.
2	Sh. Aftab Khan	L051-Link Aroth	29-04-2019	__do__	9.10.2019	155.87	—	G-III=1.000	—	—	—	—	G-III=1.000	G-III=0.840	—	—	—	23-10-2020	Slow progress by contractor and delay due to Global pandemic Covid-19.	—	75% work has been completed and Work in progress
NABARD																					
1	Sh.O.P.Mehta	M/T of Oddi Greothi road via Mohan-Rahu-Drog road Km.0/00 to 5/195.	17-10-2018	Through e-procurement	1/17/2019	284.29	BT=2.000	BT=2.195	—	—	—	—	—	—	—	—	—	31-7-2020	Snow bound area and delay due to Global pandemic Covid-19.	—	98% work has been completed. Work is in progress.
2	Sh. Sandeep Chandel	M/T of link road from Kotgarh to Brail Km.0/0 to 1/650.	01-01-2020	__do__	6/15/2020	94.10	FC(Jeep able to Motorable=0.100	—	—	—	—	—	FC(Jeep able to Motorable = 0.100	FC(Jeep able to Motorable = 0.100	—	—	—	29-12-2021	Slow progress by contractor and delay due to Global pandemic Covid-19.	The compensation for delay the work @ 5% for amounting to Rs.4,70,477/-only has been imposed on dated 28.10.2021.	10% work has been completed. Work is in progress.

Annexure "C"

Sr. No.	Work Code	Name of the work	Budget for 2021-22	Estimated Cost (Rs. In Lacs)	Exp. During 2021-22	Latest status of the work 01.02.2022	Remarks
1	2	3	4	5	6	7	8
	Theog Division						
	SCCP Work						
1	2011-307-462	C/o Link Road from NH 22 Shillroo Gallu to Rachhan in GP Kalzar	10.00	61.56	7.92	30 % completed	No additional funds received during this year. However, funds have been re appropriated from the non-starter works or having insufficient provision.
2	2010-307-920	C/O Dhar Dattana to Birgarh	10.00	46.86	6.94	60 % Completed	
3	2010-307-921	C/o link road Dhatti to Manlog	10.00	18.97	0.00	60 % Completed	
4	2009-307-58743	C/O Kiari Kufta road km 1/0 to 6/0	5.00	72.28	0.00	40 % Completed	
5	2008-307-58335	C/O Dhali to Sainj road km 0/0 to 5/0	10.00	55.48	2.11	70 % Completed	
6	2008-307-58639	C/O Guthan to Bohal (Jungal Guthan) road, G.P. Kleendkm 0/0 to 2/500	10.00	76.48	7.33	90 % Completed	
7	2007-307-55522	C/O Thanola Nalla to Kiri road km 0/0 to 3/0	10.00	25.00	7.94	80 % Completed	
8	2012-307-1104	C/O Link road Karyali to Tatal Sainj G.P. Kiartoo	10.00	68.56	7.77	25 % Completed	
9	1541	C/o Shillaroo Ranch Via Talain road	10.00	61.56	6.44	10 % Completed	
10	1540	C/o Nani Nag Via Talin road	20.00	89.71	17.62	45 % Completed	
11	1813	M/T Kuthan Bohal Jungle Kuthan in GP Kalind	5.00	37.91	0.00	70 % Completed	

12	2013-307-462	Widening & soling of Kufri Chair Road	10.00	67.10	7.19	90 % Completed	
13	2021-307-2253	C/O Road from Katudi Nallah to harizan Basti Naktot	2.00	63.83	0.00	35% completed	
14	2021-307-2310	C/O Thatal Nallah To Rachani Road	10.00	137.5	0.00	40% completed	
			132.00		71.26		
	Kumarsain Division						
	SCCP Work						
1	2007-307-55595	गांव दनाल से नजा सड़क का निर्माण।	10.00	76.79	8.44	85% Completed FC=4.640 CD=2.000 Soling=4.530 Wearing=0.920 Tarring=0.920	—
2	2007-307-55596	शनाद के लिए सम्पर्क सड़क का निर्माण।	1.00	14.56	3.07	95% Completed FC=1.510 C.D.=1.010 Soling=1.510	—
3	2007-307-55598	केपू से हरिजन बस्ती अरथी ग्रा०पं० केरती सड़क का निर्माण।	10.00	77.27	—	35% Completed FC=1.500 C.D.=0.750 Soling=1.225	—
4	2007-307-55599	थाचरू से शेलग नारकण्डा नरेन्टी ग्रा०पं० करयोटी सड़क का निर्माण।	2.00	25.00	—	75% Completed F.C.=3.000 C.D.=2.250 Soling =2.370	—

5	2007-307-58338	C/O Link road from Luri Suni to Sanaogi Talha.	5.00	66.85	—	60% Completed FC=3.375 CD=1.000 Soling=3.375	—
6	2008-307-58336	C/o Link road from DGBR to Geneog.	0.30	—	—	20% Completed FC=0.070 Jeepable=1.630 CD=0.250	A/A & E/S Awaited. Road handed over by Block/ Local people.
7	2009-307-58748	गाँव खानेरी से बल्गार तक सम्पर्क सड़क का निर्माण	0.40	81.17	—	10% Completed FC=0.300	—
8	2009-307-58751	झमेरी धारता से मंझवन वाया पल्सार गाँव बुट्टी तक संपर्क सड़क का निर्माण	5.00	39.50	—	90% completed FC=1.910 CD=1.500 Soling=1.900	—
9	2009-307-58752	घराट खड से मलाना वाया माची मधावनी तक संपर्क सड़क का निर्माण	5.00	50.01	—	35% completed FC=1.340 Jeepable= 0.200 Soling=0.300	—
10	2009-307-58753	कोटगढ़ से कुलका सुदमु जीपी मानसू तक संपर्क सड़क का निर्माण (M/T)	5.00	35.36	13.64	90% Completed FC=2.385 CD=1.000 Soling=2.385 Wearing=2.385	—
11	2010-307-923	बहली से झकारी ग्राम पंचायत भुट्टी सड़क की M /T	0.40	36.06	—	Forest case is under process.	—
12	2011-307-460	हरिजन बस्ती गाँव दाकोलू ग्राम पंचायत कोटिधार के लिए संपर्क सड़क का निर्माण	5.00	127.50	—	80% completed FC=5.435 CD=3.250 Soling=2.341	—

13	2012-307-776	Link road from Dudli Gharti to Ropa Via Harijan Basti Deem] Halot Ghat Katedi	0.30	—	—	Forest case approved. Working estimate is under preparation.	—
14	2013-307-498	गाँव शानद से चौरा बहराडी शील चम्बासेरी डूमचार बडेला भेली संपर्क सड़क का निर्माण	0.50	—	—	Private & forest land involved. Gift deeds are still awaited from village Sheel to Bheli.	—
15	2013-307-508	संपर्क सड़क हरिजन बस्ती शनाहन से शील तक का निर्माण ग्राम पंचायत कुमारसेन	2.00	77.27	—	20% completed FC=1.435	—
16	2013-307-511	टिप्परी से धीन्गुली वाया चिया खालटू बाग हरा बाग शाति बाग संपर्क सड़क का निर्माण ग्राम पंचायत जार	5.00	94.35	—	55% completed FC=3.510 CD=0.250 Soling=1.130	—
17	2013-307-517	नौला से नगराओ संपर्क सड़क का निर्माण	0.50	35.03	—	1 No.Gift deed awaited. Field book has been received.	—
18	2013-307-518	हरिजन बस्ती टिप्परी से खालटू चिया संपर्क सड़क का निर्माण ग्राम पंचायत जार	0.50	38.95	—	Same as per Work Code No. 2013-307-511 Sr. No.16 above.	—
19	2014-307-1105	संपर्क मार्ग मालेन सोसाइटी से गांव चलोरा मल्लां ग्राम पंचायत मैलां का निर्माण	0.25	—	—	Alignment not finalised due to private land owners.	—

20	2015-307-556	बहली झकारी से खरोला ग्राम पंचायत भुट्टी तहसील कुमारसैन सम्पर्क सड़क का निर्माण	0.10	—	—	Forest land involved & revenue papers are awaited.	—
21	2015-307-577	खोलीघाट से शील वाया डीम ग्राम पंचायत कोटीघाट तहसील टियोग संपर्क सड़क का निर्माण	0.30	—	—	Forest case approved. Working estimate is under preparation.	—
22	2016-307-1574	गाहन-पानी-छोटी नाली से पिछला आहर ग्राम पंचायत जन्जेली तक संपर्क सड़क का निर्माण (तहसील कुमारसैन)	1.00	—	—	Forest case is under process.	—
23	2017-307-1814	काचीन घाटी, और से गलानी कलमू के लिए संपर्क सड़क का निर्माण	5.09	66.35	2.53	40% completed FC=2.300 Soling=1.000	—
24	2019-307-1151	कुठ नल्ला शालेग से नौतोड़ धानल के लिए सम्पर्क सड़क का निर्माण	0.40	—	—	Alignment finalised. Revenue papers awaited.	—
25	2020-307-2820	गांव डाकोलु उड़ी ,बगैन,चंगेतु ,जर्की ब जुम्मेच के लिए मोटरबल सड़क का निर्माण	0.05	—	—	Alignment conducted. Revenue pepers are under process.	—
26	2021-307-2312	Construction of road from SC Basti Ganiog under GP Shiwan to SC Village Nag (Aur)	10.00	—	—	Joint inspection conducted. Revenue papers are under process.	—
		Total:-	75.09		27.68		