

ASSEMBLY QUESTION

Name of Department : Jal Shakti Vibhag
UnStarred Question No. : 2190
Date of Reply : 15-03-2022
Subject : WSS Ghar Bodhal
Question Raised by : Shri Ashish Butail (Palampur)
Minister Concerned : Jal Shakti Minister

Question	Reply
<p>Will the Jal Shakti Minister be pleased to state :</p> <p>(a) when was the foundation stone laid for the WSS Ghar Bodhal in Palampur Assembly Constituency; details be given;</p> <p>(b) under which head was this scheme approved/sanctioned;</p> <p>(c) how much amount of funds were sanctioned for this scheme; details of funds sanctioned with date of receipt be given; and</p> <p>(d) what is the latest position of construction of this scheme?</p>	<p style="text-align: center;"><u>(a), (b), (c) and (d)</u></p> <p>Information is placed on the Table of the House.</p>

REPLY TO UNSTARRED ASSEMBLY QUESTION NO.2190, ASKED BY SHRI ASHISH BUTAIL (PALAMPUR)

- (a) The foundation stone of Lift Water Supply Scheme Ghar Bodhal in GP Ghar in Tehsil Palampur was laid by Hon'ble Chief Minister Himachal Pradesh on 29-01-2018.
- (b) This scheme has been approved under NABARD, RIDF-XXIII.
- (c) The above scheme has been sanctioned on 28-09-2017 for Rs. 147.84 lakh. Year wise budget/receipt of funds is as under :-

Year	Budget (in Lakh)
2017-18	0.33
2018-19	2.72
2019-20	32.83
2020-21	1.23
2021-22	1.77
Total	38.88

- (d) This scheme is in progress. Approximately 30% work of the scheme has been completed and it is targeted to be completed till 30-09-2022. Component wise detail is placed at **Annexure 'A'**.

Annexure 'A'

Sr. No.	RIDF	Zone/ Circle/ Division /District	Name of Scheme	A/A&E/S Date	Total Balance Cost (in Lakh)	Technical Sanction	T.S Amount	Main component as per DPR Approved by NABARD		Component wise Physical Progress in % age term	Cumulative Physical Progress of Project of in % age	Remarks	
								Component	Scope				
1	2	3	4	5	6	7	8	9	10	11	12	13	
1	RIDF-XXIII	Kangra	Aug. of LWSS Ghar Bodhal in G.P Ghar in Tehsil Palampur (RIDF-XXIII)	28-09-2017	147.84	08-02-2021	140.89	Civil Work				30%	Work is in progress as per availability of funds.
								Tube well 3 Nos.	3	No.	Drilled and 1 No. Energized		
								C/O U/G reservoir at No.25	120000	Liters	Work awarded on dated 10/01/2022 work is being started.		
								C/O OHSR reservoir at No. 52	40000	Liters			
								C/O OHSR at No. 106	75000	Liters			
								C/O O/H reservoir at No.156	75000	Liters			
								C/O UGSR reservoir at No. 162	40000	Liters			
								Rising Main					
								100 dia	340	Meters			
								80 MM dia	410	Meters	50 Meter Laid		
								Pumping Machinery					
								4.10 HP	40	HP	2.5 HP Installed		
								2.15 HP	30	HP			
								P/L Distribution System					
								65 mm dia	1200	Rmt.	Tender Called		
								50 mm dia	3870	Rmt.			
								40 mm dia	7050	Rmt.			
								32 mm dia	5555	Rmt.			
								SOP	10.89		Deposited		