

## विधान सभा प्रश्न

विभाग का नाम :	लोक निर्माण
प्रश्न संख्या अतारांकित :	1112
उत्तर की तिथि :	10-09-2020
विषय :	सड़क निर्माण
प्रश्नकर्ता का नाम :	श्री राम लाल ठाकुर (श्री नैना देवीजी):
सम्बन्धित मन्त्री :	मुख्य मन्त्री

प्रश्न	उत्तर
श्री नैना देवीजी विधान सभा निर्वाचन क्षेत्र के अन्तर्गत प्रधानमंत्री ग्राम सड़क योजना, नाबार्ड एवं विधायक प्राथमिकता के अन्तर्गत सड़कों के निर्माण की अद्यतन स्थिति क्या है; ब्यौरा दें?	श्री नैना देवीजी विधान सभा निर्वाचन क्षेत्र के अन्तर्गत प्रधानमंत्री ग्राम सड़क योजना के तहत 6 सड़कों का कार्य प्रगति पर है। विस्तृत ब्यौरा परिशिष्ट-‘क’ पर संलग्न है तथा नाबार्ड योजना के अन्तर्गत दो कार्य स्वीकृत हुए हैं। एक कार्य ठेकेदार को आवंटित हो गया है तथा एक कार्य वन विभाग की स्वीकृति न होने के कारण रूका है जिनका विस्तृत ब्यौरा परिशिष्ट-‘ख’ पर संलग्न है एवं विधायक प्राथमिकता के तहत 20 कार्य स्वीकृत हैं जिनमें से 1 कार्य ठेकेदार को आवंटित हो गया है 5 कार्यों की DPR Advisor Planning को स्वीकृति हेतु भेज दी गई है। 1 कार्य की DPR अधीक्षण अभियन्ता 10वाँ वृत्त बिलासपुर द्वारा NABARD को Approval के लिए भेज दी गई है तथा 2 कार्यों की DPR अधीक्षण अभियन्ता 10वाँ वृत्त बिलासपुर के कार्यालय में व 1 कार्य की DPR अधिशाषी अभियन्ता बिलासपुर मण्डल नं0-2 के कार्यालय में प्रक्रियाधीन है तथा शेष 10 कार्यों की DPR FCA के कारण रूकी है। जिनका विस्तृत ब्यौरा परिशिष्ट- ‘ग’ पर संलग्न है।

Sr. No.	Name Of Division	Package No.	Name of Work	Project cost.	Scope of work (in Kms.)	Upto-date progress i.e. upto 25-8-2020.	Achievement in %age.	Date of completion.	Remarks.
World Bank RRP-II(Batch-I)2018-19.									
1	Bilaspur No.2.	HP01-150	Upgradation of Brampukhar to Shelli road km. 0/0 to 11/300.	759.70	ROFD= 11.300 km.	ROFD= 4.00 km.	3.51%	Feb.2021.	Work is in progress.
					FC= -	FC= -			
					CD= 11.300 Km	CD= 0.250Km.			
					GSB.extended portion= 11.300 Km.	GSB extended portion . = 4.500km.			
					WMM= 1 1.300 Km.	WMM= 0			
					BC.= 10.420 Km.	BC..= -			
					CC Block.=0.880 Km.	CC Block= -			
					P/Pts= 11.300 Km.	P/Pts= -			
2	Bilaspur No.2.	HP01-151	Upgradation of DeothLaghat road km. 0/0 to 8/0.	518.59	ROFD= 8.00 km.	ROFD= 5.500	14.10 %	Feb.2021.	Work is in progress.
					FC= -	FC= -			
					CD=8.000 Km	CD= -			
					GSB.extended portion= 8.00Km.	GSB.extended portion.= 4.00 Km.			
					WMM= 8.00 Km.	WMM=4.00 Km.			
					BC= 7.765 Km.	BC.= -			
					CC Block =0.235Km.	CC Block= -			
					P/Pts= 8.00 km.	P/Pts= -			
3	Bilaspur No.2.	HP01-153	Upgradation of SwarghatJeoripattan road km. 2/540 to 12/040 =9.500 km.	638.58	ROFD= 9.500km.	ROFD= 8.00	31.51 %	Jan. 2021.	Work is in progress.
					FC= -	FC= -			
					CD=9.500km.	CD= 9.500Km.			
					GSB.extended portion.= 9.500km.	GSB.extended portion= 5.00 Km.			
					WMM= 9.500km.	WMM= 2.600 Km.			
					BC.=7.010km.	BC..= -			
					CC Block =2.490Km.	CC Block= 2.500 km.			
					P/Pts= 9.500km.	P/Pts= -			
PMGSY Batch-II									
4	Bilaspur	HP01-	MagzineTarsooh to	385.38	ROFD=	ROFD= 0	35.32	May,20	Work is in

	No.2.	155	Samethan km. 0/0 to 7/0.				%	21.	progress.
					FC= -	FC= 0.00			
					CD= -	CD= -			
					GSB..= -	GSB..= 6.00Km.			
					WMM= 7.00	WMM=5.00			
					Tarr.= 7.00 Km.	Tarr.= 4.00			
					RSD=	RSD=			
					P/Pts=	P/Pts=			
5	Bilaspur No.2.	HP01-159	C/O link Road from Kharkari to Bhatar km. 0/0 to 4/240.	354.66	ROFD=	ROFD= 0	0	July,2021.	Work is in progress.
					FC= 4.240 km.	FC= 3.500km			
					CD= 4.240 Km.	CD= -			
					GSB= 4.240 Km.	GSB.=			
					WBM =4.240km. G-II,= G-III	WBM = G-II,= G-III			
					Tarr.= 3.840 Km.	Tarr.= 0			
					RSD=	RSD=			
					Paver block=(0.400 km.) P/Pts= 4.240 km.	Paver block= P/Pts=			
6	Bilaspur No.2.	HP01-162	Dabat Guru-Ka-Lahore road km. 0/0 to 12/0.	757.19	ROFD= 12.00	ROFD= 6.00	0	June, 2021.	Work is in progress.
					FC= -	FC= -			
					CD= 12.00	CD= -			
					GSB= 12.00 Km.	GSB= -			
					WBM =11.040km. G-II,= G-III	WBM = G-II,= G-III			
					Tarr.= -.	Tarr.= -.			
					RSD=	RSD=			
					Paver block= -km.) P/Pts= -	Paver block= -km.) P/Pts= -			

Sr. No.	Name of Scheme	Sanctioned Amount (Rs.In Lacs)	Present status/ Component wise Physical achievement/ Reasons for delay & action taken for completion/expediting the work
1	2	3	4
	DIVISION-BILASPUR NO.II		
	RIDF-XXIII(2017-18)		
1	Construction of link road to village Surhar Km.0/0 to 3/365.	A/A & E/S has been accorded by the Dy. General Manager Nabard letter No. NB-HP/SPD-P&M -04-A/2017-18 dated 14 - 8-2017 for Rs. 373.68 Lacs.	Work held-up due to F.C.A.
	RIDF-XXV(2019-20)		
2	C/O RCC T-Beam vridge 19.75 mtr span over Lehrikhad on Plased Kala Kund road at Rd. 4/390.	A/A & E/S has been accorded by the General Manager Nabard letter No. NB-HP/3224/SPD-ASS-25/RIDF-XXV)-183-PSC-2019-20 dated 30-1-2020 for Rs. 109.25 Lacs.	Work awarded to the Contractor.

Sr.No	Year of Priority	Name of Scheme.	Present status.	Sub Division
1	2016-17	C/o RCC T-Beam Bridge 19.75 meters span over LehriKhad on Palsed Kala Kund road at 4/390 in District Bilaspur (HP).	The work sanction under NABARD RIDF-XXV vide letter No.NB.HP/3224/SPD-IASS-25 (RIDF-XXV/183-ASC-2019-20 dated 31-01-2020 for Rs. 109.25 Lacs and tender being awarded.	Shri Naina Devi Ji
2	2017-18 (NP)	C/O balance work of 317.50 mtr. Span prestressedconcrete bridge at Bagchhal over GovindSagar reservoir in Bilaspur Distt.	The DPR Sent to Nabard by Adviser (PLG) on dated 21/3/2018for Rs.3269.02 Lacs.	Swarghat
3	2012-13	Link road from Methi to Saikli km. 0/0 to 4/120 i/c Bridge over GambhrolaKhad.	The DPR sent to General ManagerNabard by Adviser Planning on Dated 11/9/19 for amounting. 594.60 lacs..	No-III Bilaspur
4	2012-13	(Upgrading DeothlagghatJamli Road Km 8/00 to 13/180	The DPR sent to Chief General Manager NABARD, Block-32, SDA Complex, Kasumpti HP Shimla-9 by Advisoe Planning vide letter No.PLG FC(F)1-41/19/RIDF-XXV-2019-20 dated 26-09-2019 for amounting to Rs. 525.21 Lacs.	No-III Bilaspur
5	2013-14	Link road to village Nerakund in G.P Banchhoul.	Site not available due to court case in starting point 0/0 to 0/200 & Gift deed not available.	Swarghat
6	2013-14	Link road from Galuato villageChallaila in G.P Nakrana.	DPR sent to Chief General Manager NABARD, Block-32, SDA Complex, Kasumpti HP Shimla-9 by Adviser Planning to Govt. of HP Shimla-II to vide letter No.PLG FC(F)1-40/18/RIDF/XXIV (R&B) 2018-19 dated 20-09-2019 amounting to Rs. 492.12 Lacs .	Shri Naina Devi Ji
7	2014-15	Upgradationof KuthehlaKiyarianBagcchal road.	The road has been submitted (Upgradationof KuthehlaKiyarianBagcchal road (Vide Adviser Planning letter No PLG-FC-(F)3-1/2018-19 MLA Bilaspur dated 5th January 2019. The DPR is being prepared at Division Level.	Swarghat

8	2014-15	( MT/Balance work of link road from Dolra to Bag Mehla km 0/0 to 3/810.	The fair DPR amounting to Rs. 326.59 Lakh submitted to CE (HZ) by the SE 10th Circle Bilaspur vide his office letter No. 3605-07 dated 27-07-2020). for approval. And now the DPR duly checked by this office and returned back to SE Bilaspur vide this office letter No.7713-14 dated 05.09.2020 for fair out.	Swarghat
9	2015-16	C/o link road from NH-205 to village Mehrog in G.P. Kothipura km. 0/0 to 1/180)	The DPR submitted to S.E office vide Executive Engineer Bilaspur Division No.2 letter No. 5624-25 dated 22-8-2020 for amounting to Rs. 132.76 Lacs and the DPR is under process in Circle office.	No-III Bilaspur
10	2015-16	C/O Link road Bassi to Ghawandal km. 0/0 to 6/0	Gift deed is being obtained from Land owner and F.C.A is in progress.	Shri Naina Devi Ji
11	2016-17	C/O Link Road from Industrial Area link road to Village Samtehan i/c Bridge over SamtehanKhad.	Gift deed is being obtained from Land owner and F.C.A is in progress.	Shri Naina Devi Ji
12	2016-17	C/O Link road From Village Deoth to Village Baoh and Hambar.	C/O Link road to Village ChamdolBasti in Gram PanchayatKaudawali.	No-III Bilaspur
13	2017-18	C/O Link road From Village Makri to KhalTibba via Bariwala	C/O Link road from S.N.B. road to Village KhalTibba in District Bialspur.	Shri Naina Devi Ji
14	2017-18	C/O Link road From Tunidhar to Sikroha via Bag Chamyara Km0/0 to 6/00	Gift deed is being obtained from Land owner and F.C.A is in progress.	Namhol
15	2018-19	C/O Swahan to KatiradPangwana Road Km 0/0 to 7/375	The DPR submitted to Chief Engineer (Hamirpur Zone) by SE Bilaspur vide his office letter No. 2250-52 dated 30-06-2020.for amounting to Rs.1196.83 Lacs for approval. And now the DPR duly checked by this office and returned back to SE Bilaspur vide letter No.3166-67 dated 13.07.2020 for fair out.	Swarghat
16	2018-19	C/O Ghohri to Sayar Road Km.0/0 to 2/800	DPR sent to Chief General Manager NABARD, Block-32, SDA Complex, Kasumpti HP Shimla-9 by Advisor Planning to Govt. of HP Shimla-II .on dated 06-05-2020 amounting to Rs. 260.07 Lacs .	Namhol
17	2019-20	C/O link road from Village Gassour to Lower and Upper Bhol i/c Bridge over Ali Khad.i	Gift deed is being obtained from Land owner and F.C.A is in progress.	Namhol

18	2019-20	C/O link road from Neri to BadnuGanserTunighat	The forest case has yet not been prepared and the gift deeds are being arranged.	Namhol
19	2020-21	C/O link road Janali, Kairyan, Bhasand to Malon in G.P.Tarwar.	Survey process is in progress.	Swarghat
20	2020-21	C/O link road from Noa to SaiKanaitan ,SaiBrahmna i/c Gambhrollakhad bridge.	Survey process is in progress.	BilasurNo.III.