

Vidhan Sabha Question

Name of Department	Horticulture
Assembly Question Starred	4857
Date of Reply	07.03.2022
Subject	Registration of Clusters
Asked by	Sh. Rakesh Singha (Theog) Sh. Jagat Singh Negi(Kinnaur)
Concerned Minister	Jal Shakti Minister

Question	Answer
(a) how many clusters have been registered under the World Bank sponsored Horticulture Development Project for Apples in the entire State and what is the criteria for choosing clusters in Development Blocks; provide a list of each cluster and in which stage they are in;	(a, b & c) Information has been laid on the Table of the House.
(b) is it also a fact that under Chaura cluster a scheme is functioning under MLA Priority; if so, under this cluster why funds are not released for irrigation schemes; and	
(c) how many LIS are running successful in the State under the project; details be given?	

Starred Assembly Question No. 4857 asked by Shri Rakesh Singha (Theog) & Sh. Jagat Singh Negi (Kinnaur) regarding "Registration of Clusters"- Reply thereof:

- (a) Total 281 no. of clusters have been registered for apple under HP Society Registration Act, 2006 in World Bank funded HPHDP. The criteria for choosing the clusters under HPHDP is having 50-60 hectares of catchment area within the same hydrological boundary. However, it can be less or more than 50 hectares depending upon the water rights of the people in the hydrological boundary.

List of clusters & the stage in which they are in, is attached at **Annexure-I**.

- (b) Yes, it is fact that Flow Irrigation Scheme in Chaura (Distt. Kinnaur) is under construction under MLA priority through Jal Shakti Vibhag and administrative approval for this has been received to JSV on 17.08.2020 amounting to Rs. 143.31 lakhs.

Whereas under HPHDP, this cluster was approved by District Coordination Committee (DCC) on 30.12.2018, accordingly DPR has been prepared amounting to Rs. 133.91 lakhs and a fund of Rs. 66.95 lakhs has been released as first instalment.

- (c) 9 Lift Irrigation Schemes (LIS) have been planned under HPHDP, out of which 03 are under construction.

ANNEXURE-I

<u>The current status of clusters registered under HPHDP</u>				
S. No.	Name of Distt.	Name of Block	Name of cluster	Current status of Clusters
1	Chamba	Chamba	Palhuin	Revised Procurement plan is submitted for approval from the WB
2	Chamba	Chamba	Gajanand	WUA registered
3	Chamba	Chamba	Chandershekhar	DPR prepared
4	Chamba	Mehla	Lagga	3 nos tank 95 % completed (All 30000 litre capacity). 2 no. Retaining wall complete. 30 % completed
5	Chamba	Mehla	Maror	Tender has been floated
6	Chamba	Mehla	Kiri	1 no. 20 kl tank complete. Excavation of 3 no. tank complete. 10% completed.
7	Chamba	Mehla	Banjai	Crate Wall complete, intake chamber complete. 2 nos Tanks in complete, 2 no R wall complete. 80% Gravity main completed. 26 % completed.
8	Chamba	Mehla	Pandah	WUA registered
9	Chamba	Mehla	Peti	WUA registered
10	Chamba	Salooni	Guwadi	Crate Wall complete, Desilting tank complete, 75000 litre capacity tank complete, 2 Rwall complete, repair of 4 no tank complete. 2no. Of 20000 litre tanks Excavation work complete. And pipeline laying work in progress. 75 % completed

11	Chamba	Salooni	Mool Kihar	Excavation & laying of pipeline complete. 15 % completed
12	Chamba	Salooni	Kundal	Excavation & laying of HDPE pipeline complete. 6% completed
13	Chamba	Salooni	Bhadoga	Excavation of pipeline,Chamber & R Wall complete, crate wall complete, pipeline laying complete. 20 % completed.
14	Chamba	Salooni	Dand	Excavation of pipeline & 1 no tank complete. 5% completed
15	Chamba	Salooni	Langoi	Excavation & Laying of pipeline in complete. Excavation of tank complete. 15 % completed
16	Chamba	Salooni	Kasani	Crate wall complete R/Wall complete excavation of 2 tanks completed base PCC complete in 2 tanks. Excavation of pipeline in progress. 15 % completed
17	Chamba	Salooni	Akunja	Excavation and laying of pipeline complete & Excavation of 3 no 20000 litre capacity complete. Steel binding of 2 no. 20000 litre tank complete.1 no 20 kl tank complete. 25 % completed
18	Chamba	Salooni	Nirohi	Excavation of pipeline complete. 5 % completed
19	Chamba	Salooni	Sarog Kihar	Excavation of pipeline work in progress. Crate work in work. 6 % completed
20	Chamba	Salooni	Bhatoli	Excavation and laying of pipeline in progress. 10% completed
21	Chamba	Bhatiyat	Malunda	Tender has been floated

22	Chamba	Tissa	Bhanjraroo-I	Plantation cluster
23	Chamba	Tissa	Buin	Plantation cluster
24	Chamba	Bhatiyat	Bhabet	Tender has been floated
25	Chamba	Bhatiyat	Surpara	Intake chamber in progress & excavation of 2 no tank complete. 8 % completed
26	Chamba	Bhatiyat	Gumrahar	DPR prepared
27	Chamba	Tissa	Bhanjraroo-II	Pipeline reached at site (Dispute arised at source). 2 no. Tanks excavation complete. 8% completed.
28	Chamba	Tissa	Dudra	2 chamber complete, 1 no. 30 kl tank 95 % complete, 2nd tank base slab complete. Remaining tender to be called next month. 17 % completed
29	Chamba	Tissa	Khushnagari	Procurement plan has been submitted for approval from WB
30	Chamba	Tissa	Ganed	Procurement plan has been submitted for approval from WB
31	Chamba	Tissa	Gowadi	Crate Wall complete, Desilting tank complete, 75000 litre capacity tank complete, 2 Rwall complete, repair of 4 no tank complete. 2no. Of 20000 litre tanks Excavation work complete. And pipeline laying work in progress. 75 % completed
32	Chamba	Tissa	Satyas	Tender has been floated
33	Chamba	Tissa	Jasaurgarh-I	Tender has been floated
34	Chamba	Tissa	Jasaurgarh-II	Tender has been floated

35	Kinnaur	Kalpa	Rangdakho	DPR has been rejected to high cost estimate i.e. Rs. 7.74 Crores, hence revised DPR or survey is required
36	Kinnaur	Kalpa	Batseri	CDP formulation is under process
37	Kinnaur	Nichar	Chaura	DPR finalized and funds amounting to Rs. 63.635 lakhs have been released. Tendering process will be initiated during March, 2022 keeping in view present inclement weather conditions.
38	Kinnaur	Nichar	Baro	DPR finalized and funds amounting to Rs. 66.955 lakhs have been released. Tendering process will be initiated during March, 2022 keeping in view present inclement weather conditions.
39	Kinnaur	Pooh	Sunam	Survey is yet to performed for formulation of CDP/DPR
40	Kullu	Kullu	Kais 1	Work started
41	Kullu	Kullu	Kais 2	1 no.S Tank 25000 ltrs in Progress
42	Kullu	Kullu	Jindour-2	Work started
43	Kullu	Kullu	Bhalyani 1	Work started
44	Kullu	Kullu	Bhalyani 2/ Bhumteer	Work started
45	Kullu	Kullu	Bhalyani 3	Work started
46	Kullu	Kullu	Mangarh	Work started
47	Kullu	Kullu	Gahar	Work started

48	Kullu	Kullu	Raugi	Work started
49	Kullu	Kullu	Gadsa	Work started
50	Kullu	Kullu	Shallang	Work started
51	Kullu	Kullu	Gadiyara	1 no.S Tank 25000 ltrs in Progress
52	Kullu	Naggar	Raison 1	1 No. of 1,00,000 Ltrs. And 1 No. 50,000 Ltrs. Completed.,1 no.S Tank 50000 ltrs in Progress
53	Kullu	Naggar	Raison 2	Work started
54	Kullu	Naggar	Raison 3	Work started
55	Kullu	Naggar	Nathan 1	1 no.S Tank 50000 ltrs in Progress
56	Kullu	Naggar	Nathan 2	1 no.S Tank 50000 ltrs in Progress
57	Kullu	Naggar	Nathan 3	3 nos.S Tank 25000 ltrs in Progress
58	Kullu	Naggar	Nathan 4	Work started
59	Kullu	Naggar	Hallan 2	2 no.S Tank 50000 ltrs in Progress
60	Kullu	Naggar	Hallan 3	1 no.S Tank 50000 ltrs in Progress
61	Kullu	Naggar	Badagran	Work started
62	Kullu	Naggar	Soyal 2	Tenders yet to call
63	Kullu	Naggar	Soyal 1	3 nos.S Tank 25000 ltrs in Progress
64	Kullu	Naggar	Fozal	2 no.S Tank 50000 ltrs in Progress
65	Kullu	Naggar	Hallan 1	1 no.S Tank 100000 ltrs in Progress
66	Kullu	Naggar	Naggar 1	Intake completed.,1 no.S Tank 25000 ltrs in Progress. 100mm dia GI pipe laid 400mtrs.
67	Kullu	Naggar	Naggar 2	Yet to start

68	Kullu	Banjar	Kanon	1 no.S Tank 50000 ltrs in Progress
69	Kullu	Banjar	Kharagar 1	1 no.S Tank 50000 ltrs in Progress
70	Kullu	Banjar	Channon 2	3 no.S/Tanks of 25000 ltrs complete & 2 Nos S/tanks of 25000 litre are in Progress. GI Pipeline laid :- 100 mm dia = 1440 Rmt, 80 mm dia= 330 Rmt, 65 mm dia = 590 Rmt
71	Kullu	Banjar	Banogi 2/ Dhaugi	1 no.S Tank 50000 ltrs& 1 No S/tank of 25000 litre complete
72	Kullu	Banjar	Sarchi 2	1 no.S/Tank of 50000 ltrs in progress & GI Pipeline laid:- 65 mm dia 1000 Rmt
73	Kullu	Banjar	Chakurtha	1 no.S Tank 100000 ltrs complete, 2 Nos S/tanks of 50000 litre are in Progress
74	Kullu	Kullu	Kais-3	Plantation cluster
75	Kullu	Banjar	Nohanda/Pekhri	Plantation cluster
76	Kullu	Banjar	Gopalpur/ Thatibeer	Plantation cluster
77	Kullu	Banjar	Chanon	Plantation cluster
78	Kullu	Banjar	Dusharar/ Banogi 2	Plantation cluster
79	Kullu	Banjar	Shenshar	Plantation cluster
80	Kullu	Anni	Namhong	Plantation cluster
81	Kullu	Anni	Bahravi	Plantation cluster
82	Kullu	Anni	Tharog	Plantation cluster

83	Kullu	Anni	Jaban	Plantation cluster
84	Kullu	Anni	Buchher	Plantation cluster
85	Kullu	Anni	Karana	Plantation cluster
86	Kullu	Anni	Bhishladhar	Plantation cluster
87	Kullu	Anni	Galach	Plantation cluster
88	Kullu	Anni	Khadvi	Plantation cluster
89	Kullu	Anni	Jaun	Intake work completed, Laying of Pipes in Progress
90	Kullu	Anni	Ramohi & Kandagai	Intake work progress
91	Kullu	Anni	Sarali	Intake Works Completed,4 no. Tank 50000 ltr and Retaining Wall for Stability completed, Supply of GI HDPE PIPE completed, Repairing of tanks 2 No.s Completed., Laying of Pipes in Progress
92	Kullu	Anni	Showad/ Ropa	Intake work completed, Laying of GI Pipes in Progress
93	Kullu	Anni	Kohila	Intake work completed, Laying of GI Pipes in Progress
94	Kullu	Anni	Karana	Yet to start
95	Kullu	Anni	Anni/ Dmohar	Yet to start
96	Kullu	Nirmand	Kedas	Yet to start
97	Kullu	Nirmand	Dohranala	2 No. Tank 50000 lt. Completed
98	Kullu	Nirmand	Nore	Tank 25000 lt. under const., GI pipe work started
99	Kullu	Nirmand	Juagi	GI Pipe work started
100	Kullu	Nirmand	Chamarla	GI Pipe work started

101	Kullu	Nirmand	Kasholi	Laying of GMS Pipe Started
102	Kullu	Nirmand	Ishwa	2 Nos tanks completed
103	Kullu	Nirmand	Pajenda	Intake work completed,site dev of Tank comp.
104	Kullu	Nirmand	Buini	2 No. intake work completed, laying of GI pipe started
105	Lahaul&Spiti	Keylong	Shansha	WUA is registered, DPR is approved and half of the amount has been received by DIU & Tendering process as not been started yet.
106	Lahaul&Spiti	Keylong	Lote	WUA is registered & DPR has not been approved.
107	Mandi	Seraj	Sunah Batahar	70% work completed
108	Mandi	Seraj	Leh	45 % work completed
109	Mandi	Seraj	Kheldhar	45% work completed
110	Mandi	Seraj	Riyada-1	60% work completed
111	Mandi	Seraj	Riyada-2	70% work completed
112	Mandi	Seraj	Janjehli-2 (Bhekhali)	100% work completed
113	Mandi	Seraj	Bhatkidhar	30% work completed
114	Mandi	Seraj	Khanukhali	30 % work completed
115	Mandi	Seraj	Thatta	10% work completed
116	Mandi	Seraj	Talicha (Bhekhali)	Revised PP Sent for approval
117	Mandi	Seraj	Devdhar	Revised PP Sent for approval
118	Mandi	Seraj	Basunghi	15 % work completed

119	Mandi	Seraj	Manni	Work to be started 3rd week of February
120	Mandi	Seraj	Dobha	Work to be started 1st week in march
121	Mandi	Seraj	Sarli	20 % work completed
122	Mandi	Seraj	Thana Shiva	Revised PP Sent for approval
123	Mandi	Seraj	Somgad	DPR Preparation on Hold
124	Mandi	Seraj	Guran	Procurement Plan Sent for approval
125	Mandi	Seraj	Malari	Procurement Plan Sent for approval
126	Mandi	Seraj	Bhanwas	Procurement Plan Sent for approval
127	Mandi	Seraj	Janed	Procurement Plan Sent for approval to WB
128	Mandi	Seraj	Mayadhar	Plantation cluster only
129	Mandi	Seraj	Shikawari	Plantation cluster only
130	Mandi	Gohar	Mashogal	Partial work awarded partial work PP Sent for approval
131	Mandi	Gohar	Bhundal	Tender to be called in last week of February
132	Mandi	Gohar	Badhu	40% work completed
133	Mandi	Gohar	Devdhar	50% work completed
134	Mandi	Gohar	Jachh-1 (Kandi Kamrunag)	40% work completed
135	Mandi	Gohar	Jachh-2 (Disthi)	40% work completed
136	Mandi	Gohar	Khanyari	Tender to be called in last week of February
137	Mandi	Gohar	Tandi	Procurement Plan Sent for approval
138	Mandi	Gohar	Kandha	Tender to be called in last week of February

139	Mandi	Sadar (Mandi)	Kigas	Tenders Floated and to be opened on dated 23/02/2022
140	Mandi	Sadar (Mandi)	Bandhi	10% work started on job 1 and rest of jobs are cancelled due to work was not started by contractor and did not sign the contract agreement
141	Mandi	Sadar (Mandi)	Kathiyari	30% (Work has started on 5 jobs & Rest of jobs are combined and Revised procurement plan has been sent for approval)
142	Mandi	Sadar (Mandi)	Sawakhari	15% Work has started on 4 jobs & Rest of jobs are combined and Revised procurement has been sent for approval
143	Mandi	Sadar (Mandi)	Kudi Seri	7% Work has started on 3 Rest of jobs are combined and Revised procurement has been sent for approval
144	Mandi	Sadar (Mandi)	Rahla	Work awarded on dated 07/02/2022
145	Mandi	Sadar (Mandi)	Upper Rahala	Procurement plan sent for approval
146	Mandi	Sadar (Mandi)	Bambola	Procurement plan sent for approval
147	Mandi	Sadar (Mandi)	Upper Bhaghi	Procurement plan sent for approval
148	Mandi	Karsog	Sarkol	40% work completed
149	Mandi	Karsog	Lower Karsog	
150	Mandi	Karsog	Biunal	Tender to be called in 3rd week of February

151	Mandi	Karsog	Hari Bag	Tendering in process
152	Mandi	Karsog	Lalag	Tender to be called in 3rd week of February
153	Mandi	Karsog	Banthal Salani	20% work completed
154	Mandi	Karsog	Badhon	Work awarded to be started 4th week of February
155	Mandi	Karsog	Puni	15% work completed, revised PP sent for approval for rest of jobs
156	Mandi	Karsog	Sungal	10% work completed
157	Mandi	Karsog	Karol	Revised PP Sent for approval
158	Mandi	Karsog	Sanarali	Tender called to be opened in 1st week of march
159	Mandi	Karsog	Pathrevi	2 Jobs Awarded 2 jobs tendering in process
160	Mandi	Karsog	Gothara	Tendering in process
161	Mandi	Karsog	Thangar	Tender called to be opened in 1st week of march
162	Mandi	Karsog	Dabrot Shihal	Work to be started 3rd week of February
163	Mandi	Karsog	Firnu	Tender called to be opened in 1st week of march
164	Mandi	Karsog	Kandal	PP Sent for approval
165	Mandi	Karsog	Ricky	PP Sent for approval to WB
166	Mandi	Drang	Graman	Work awarded on 11/01/2022
167	Mandi	Drang	Bari Bajgoun	Work awarded on 11/01/2022
168	Mandi	Drang	Panjond	Work awarded on 11/01/2022
169	Mandi	Drang	Mayot	Work awarded on 11/01/2022
170	Shimla	Chopal	Kedi	20% work complete & Complete scheme tender floated
171	Shimla	Chopal	Makrog	10% work complete & Complete scheme tender floated

172	Shimla	Chopal	Jhina	Complete scheme tender floated
173	Shimla	Chopal	Podan-Pandara	10% work complete & Pipe laying tender floated
174	Shimla	Chopal	Tikkari-Dhanat	Work Awarded
175	Shimla	Chopal	Maraog	Revised PP submitted for approval
176	Shimla	Chopal	Sandli-dehiya	25%work complete & Complete scheme tender floated
177	Shimla	Chopal	Madhana-Kundan	Work Awarded
178	Shimla	Chopal	Chanju-Chopal	Not Surveyed Due to Heavy Snowfall
179	Shimla	Narkanda	Pharal	Revised PP submitted for approval
180	Shimla	Narkanda	Rahu	10% work done
181	Shimla	Narkanda	Jimmu-Ekantwari	10% work done
182	Shimla	Narkanda	Bai-Bhanoli	5% work done
183	Shimla	Narkanda	Santpur-Jabli	PP sent for approval
184	Shimla	Jubbal-Kothkhai	Mihana	30%work complete & Complete scheme tender floated
185	Shimla	Jubbal-Kothkhai	Patala	15% work completed, revised PP sent for approval for rest of jobs
186	Shimla	Jubbal-Kothkhai	Dhangvi	Surveyed DPR works in
187	Shimla	Jubbal-Kothkhai	Bagra	Tendered

188	Shimla	Jubbal-Kothkhai	Pajole	20% work completed
189	Shimla	Rohru	Arahal (Brashali)	Tendered
190	Shimla	Rohru	Rantari- Seema	20% work done and Tender floated
191	Shimla	Rohru	Jagothi-Bhuth	Tender floated
192	Shimla	Rohru	Summerkot	Tender floated
193	Shimla	Chirgaon	Peja	30% work done & remaining tenders floated
194	Shimla	Chirgaon	Diswani- Jagoti	Tender floated
195	Shimla	Chirgaon	Khilocha	Tender floated
196	Shimla	Chirgaon	Masli	Tender floated
197	Shimla	Chirgaon	Jangla	Tender floated
198	Shimla	Chirgaon	Andhara	MoU signed and funds released.
199	Shimla	Chirgaon	Thana	MoU not signed yet
200	Shimla	Chirgaon	Sari-Basa	Tender floated
201	Shimla	Basantpur	Chaprani Nallah (Karyali)	10% work done
202	Shimla	Basantpur	Horticulture Revolution Sarail	10% work done
203	Shimla	Basantpur	Himri	Survey not done yet
204	Shimla	Mashobra	Bharech	100 % Complete

205	Shimla	Mashobra	Jai Kissan Sangh Patgaher	10% work done
206	Shimla	Rampur	Majhewali	5% work done
207	Shimla	Rampur	Khanortoo (Taklech)	Tender to be floated
208	Shimla	Rampur	Khakhrola	Tender to be floated
209	Shimla	Rampur	Darkali	Tender to be floated
210	Shimla	Rampur	Badhal	25 % work done
211	Shimla	Nankhari	Apple valley Gahan	Tenders to be floated
212	Shimla	Narkanda	Khanaiar	Plantation cluster
213	Shimla	Nankhari	Karangla	Plantation cluster
214	Shimla	Nankhari	Danapani	Plantation cluster
215	Shimla	Nankhari	Bagalti	Plantation cluster
216	Shimla	Rampur	Gopalpur	Plantation cluster
217	Shimla	Chirgaon	Sandhasu	Plantation cluster
218	Shimla	Nankhari	Thaili-Chakti Apple Grower	40% work done
219	Shimla	Nankhari	Jahoo-rera	25% work done
220	Shimla	Nankhari	Dhanapani apple growers	Surveyed and DPR preparation in progress
221	Shimla	Nankhari	Khuni Panoli	Justification submitted for approval
222	Shimla	Theog	Dhar Kandroo	Not tendered yet

223	Shimla	Theog	Jais	Tendered and two remaining
224	Sirmour	Rajgarh	Sanohat Kotli	2 Nos of 50,000L tank , 3 check Dams Completed and Pipe laying work in progress
225	Sirmour	Rajgarh	Chhogtali	GI pipes procured
226	Sirmour	Rajgarh	Kanda	Scheme Sanctioned by IPH , hence on Hold
227	Sirmour	Rajgarh	Kotli Sadhori	Tender awarded and excavation work to be start.
228	Sirmour	Rajgarh	Paloo	Excavation of 1 Nos 50,000L , 1 Nos 1 lakh tank in progress
229	Sirmour	Rajgarh	Shamoga	1 Nos 50,000L tank, Crate wall, Intake chamber work completed, Pipe laying work in progress
230	Sirmour	Rajgarh	Ritabpal	3 Nos 50,000L tank, 1 Nos 1 Lakh tank completed, Pipe laying work in progress
231	Sirmour	Rajgarh	Drabala	3 Nos 50,000L tank, Pipe laying work in progress
232	Sirmour	Rajgarh	Bhuira	Excavation of 50,000L tank in progress
233	Sirmour	Rajgarh	Kuffer Mond	3 Nos 50,000L tank , 1 Nos 1 Lakh tank completed, GI Pipe laying work in progress 50% completed
234	Sirmour	Rajgarh	ShilliSer	Tenders on 15/2/22
235	Sirmour	Rajgarh	Shirguli	1 Nos 50,000L tank, 1 Nos 1 lakh tank completed, Pipe excavation in progress
236	Sirmour	Rajgarh	Deothi Majhgaon	Tenders on 2/3/22
237	Sirmour	Rajgarh	Jadol	Tender on hold due to WUA land disputes

238	Sirmour	Rajgarh	Taproli	1 Nos 1 lakh L tank completed, GI work 50% completed
239	Sirmour	Rajgarh	Pain Kuffer	1 No 1.41L tank completed,30% GI work completed and is in progress
240	Sirmour	Rajgarh	Tali Bhujjal	Tenders on 22/2/22
241	Sirmour	Rajgarh	Manva	Tenders to be called
242	Sirmour	Rajgarh	Dudhria	3 Nos of 50,000L tank completed and 1 tank of 50,000L in progress
243	Sirmour	Rajgarh	KotiMawga	Scheme sanctioned by IDP, hence tenders on hold
244	Sirmour	Rajgarh	Kathali Bharan	Tenders on 2/3/22
245	Sirmour	Sangrah	Ghanduri	2 Nos of 50,000L tank , 1 Nos 1.41 Lakh L tank completed, GI work completed,1 Nos intake chamber and crate wire completed HDPE pipe work in progress
246	Sirmour	Sangrah	Deva Manal	2 Nos 50,000L tank , 2 Nos 1 Lakh tank completed, 60% GI line work completed
247	Sirmour	Sangrah	Bhutli	Pipes procured at site & 1 Nos 50,000L tank in progress
248	Sirmour	Sangrah	Manal	Tender to be called
249	Sirmour	Sangrah	Thanga	90 % of GI pipe work completed from source to main tank
250	Sirmour	Sangrah	Choker (Bandal)	Tender called and to be awarded within 10 days

251	Sirmour	Sangrah	Nohra	Scheme sanctioned by IDP, hence tenders on hold
252	Sirmour	Sangrah	Ulana	Tender called and to be awarded within 10 days
253	Sirmour	Sangrah	Chunvi	70 % of GI pipe work completed from source to main tank
254	Sirmour	Sangrah	Kando Badol	Scheme sanctioned by IDP, hence tenders on hold
255	Sirmour	Shillai	Nawna Bhatwar	Tender to be called
256	Sirmour	Shillai	Kuhant	Excavation of 1 lakh tank Completed and concreting in progress, Excavation of 2 Nos 50000L tank in progress
257	Sirmour	Shillai	KinnuPanog	Excavation of 1 Nos 50,000L , 2 Nos 141 lakh tank in progress, G.I Pipes Procured
258	Sirmour	Shillai	Gangtoli	Tender to be called
259	Sirmour	Shillai	Naya	Tender to be called
260	Sirmour	Shillai	Panjore	Tender called and to be awarded within 7 days
261	Sirmour	Shillai	Jarwa	Tender to be called
262	Sirmour	Shillai	Cheemu	Excavation of 3 Nos 50,000L , 1 Nos 141 lakh tank completed and G.I Pipes Procured
263	Sirmour	Shillai	Chankoli	Tender awarded and excavation work to be start.
264	Sirmour	Pachhad	Mangarh	DPR not prepared
265	Sirmour	Pachhad	Sharia	Tender to be awarded within 2 days
266	Sirmour	Pachhad	Massaria Pajhopad	Tender to be awarded within 2 days
267	Sirmour	Pachhad	Sarol	Tenders on 10/3/22

268	Solan	Solan	Dharo Ki Dhar	1 Nos 1.41 Lakh tank, 2 Nos 50,000 L Tank and GI pipe line work completed and 1 nos 50,000L tank and HPE pipe work in progress (1st Financial Tranche consumed)
269	Solan	Solan	Khanog Matiwal	Tenders to be awarded
270	Solan	Solan	Shilli	1Nos tank of 50,000L tank completed, 1 Nos 50,000L and 1.41 L tank in Progress & GI pipe procured on site.
271	Solan	Solan	Damkari	3 Nos of 50,000L tank completed and 1 Nos 50,000L tank in progress.
272	Solan	Solan	Patti Chabiyar	DPR to be prepared
273	Solan	Solan	Ghatti	Tenders to be called in march
274	Solan	Kandaghat	Kurgal	8 Nos 50,000L tank , 2 Nos intake chamber completed, 80% GI pipe work and 1 Nos of 50,000L tank in progress (1st Financial Tranche consumed)
275	Solan	Kandaghat	Karog	4 Nos 50,000L tank completed, HDPE pipe work completed, 1 Nos 50,000L tank work in progress
276	Solan	Kandaghat	Mamligh	Tenders to be awarded
277	Solan	Kandaghat	Sewla	Tenders to be awarded
278	Solan	Kandaghat	Hathon (Mahi)	Tenders to be called in April
279	Solan	Kandaghat	Takrana	Tenders to be called in March
280	Solan	Dharampur	Krishangarh-1	Tenders to be called in March
281	Solan	Kandaghat	Dhyawla	Plantation cluster