

Vidhan Sabha Question

Name of Department : Public Works
Un-Starred Question No. : 2155
Date of Reply : 14.03.2022
Subject : Foundation Stone.
Asked by : Sh. Harshwardhan Chauhan (Shillai)
Concerned Minister : Chief Minister

Question	Reply
<p>Will the Chief Minister be pleased to state:</p> <p>(a) during last 3 years upto 01.02.2022, how many foundation stone have been laid by the Government in Shillai Assembly Constituency for the Projects under Public Works Department including Schools and Health institutions; details of latest position be given; and</p> <p>(b) what is the estimated cost of each Project and how much funds have been sanctioned for it and by when these will be completed; details be given ?</p>	<p><u>(a) & (b)</u></p> <p>During last 3 years upto 01.02.2022, total 10 Nos. foundation stones have been laid by the Government in Shillai Assembly Constituency for the Projects under Public works Department including Schools and Health institutions. The estimated cost of these Projects is of Rs. 74.70 Crore and Funds of Rs. 9.74 Crore have been sanctioned for them. Projects wise detail is annexed as Annexure-A.</p>

Annexure-“A”

Sr. No	Name of Work	Date of the laying of Foundation stone	Estimated Cost (Lacs)	Total Funds available (Lacs)	Present status
	Deposit Work				
1	C/o Primary Health centre building at Kanti Mashwa	03.09.2021	126.70	25.00	Tender opened and under process in circle office.
2	Construction (Additional Accommodation) Govt. Senior SecndarySchool Koti Bounch Distt. Sirmour HP.	03.09.2021	113.41	24.00	Working estimate under process in Division office.
3	Construction (Additional Accommodation) Govt. Senior Secondary School Timbi Distt. Sirmor HP.	03.09.2021	122.45	43.00	Tender has been called and will be opened on dated 18-03-2022.
4	Construction of Veterinary Dispensary building at Kandiyari Tehsil Shillai Distt. Sirmour HP.	03.09.2021	36.27	11.00	Work held up due to site not handed over by the client department. (Earlier site owner has raised objection).
5	Construction of Veterinary Dispensary building at Kando Bhatnol Tehsil Shillai Distt. Sirmour HP.	03.09.2021	16.23	11.00	Work is in progress and likely date of completion is September, 2022.
6	Construction of Mini Secretariat/ combined office building at Shillai, Tehsil Shillai, Distt Sirmour H.P.	03.09.2021	1601.08	10.00	Detailed estimate is under preparation in division office.
7	Construction of Atal Adarsh Vidyalaya Bandli, Assembly onstituency Shillai Tehsil Shillai District Sirmour H.P.	03.09.2021	4500.00	0.00	Detailed estimate is under preparation in division office.
	Total		6516.14	124.00	

	Road Work				
1	Construction of link road from Siyashu to Morar Km 0/0 to 3/500.)(RIDF-XXVI)	03.09.2021	218.329	218.329	Tender opened and under process in Division office for amount of addl. Performance security from contractor.
2	Imp. & M/T on Daliyanu Piulani Nanidhar road Km 22/800 to 29/0.(RODF-XXVII)	03.09.2021	616.72	616.72	Technical bid opened on dated 25-02-2022 and Financial bid has been opened on dated 11-03-2022 and under process.
3	M/T of link road Panog to Ajroli Km 0/0 to 3/500.	03.09.2021	119.06	15.00	Work is in progress and likely date of completion is September, 2022
	Total		954.109	850.049	
	Grand Total		7470.249	974.049	