

## विधान सभा प्रश्न

विभाग का नाम:	जल शक्ति विभाग
प्रश्न संख्या अतारांकित:	1943
उत्तर की तिथि:	03-03-2022
विषय:	विकास कार्यों का ब्यौरा
प्रश्नकर्ता का नाम:	श्री लखविन्द्र सिंह राणा (नालागढ़)
सम्बन्धित मन्त्री:	जल शक्ति मन्त्री

प्रश्न	उत्तर
<p>क्या जल शक्ति मंत्री बतलाने की कृपा करेंगे कि:-</p> <p>(क) गत तीन वर्षों में दिनांक 01.02.2022 तक जल शक्ति मण्डल नालागढ़ के अन्तर्गत स्वीकृत विकास कार्यों का योजनावार, पंचायतवार व स्वीकृत धनराशि सहित; ब्यौरा दें;</p> <p>(ख) किस-किस कार्य की कौन-कौन सी एजेंसी से गुणवत्ता की जांच करवाई गई, ब्यौरा दें;</p> <p>(ग) इस अवधि में स्वीकृत हुई योजनाओं का कितना कार्य पूर्ण हो चुका है व कितना शेष है; यदि कार्य आरम्भ नहीं हुआ है तो कारणों सहित ब्यौरा दें, और</p> <p>(घ) इस अवधि में कितनी योजनाएं ठेकेदारों ने तय समय-सीमा में पूर्ण की; यदि पूर्ण नहीं की, तो ठेकेदारों के खिलाफ विभाग द्वारा क्या कार्रवाई अमल में लाई गई; सभी योजनाओं का ब्यौरा टैण्डर प्रक्रिया सहित दें?</p>	<p>(क), (ख), (ग) व (घ)</p> <p>सूचना सभा पटल पर रख दी गई है।</p>

अतारांकित विधान सभा प्रश्न संख्या: 1943, जोकि श्री लखविन्द्र सिंह राणा (नालागढ़) द्वारा पूछा गया है, से सम्बन्धित सूचना

- (क) गत 3 वर्षों में दिनांक 01.02.2022 तक जल शक्ति मण्डल नालागढ़ में विभिन्न शीर्षों के अन्तर्गत कुल 89 योजनाएं 18349.55 लाख रूपये धनराशि की स्वीकृत हुई हैं। योजनावार, पंचायतवार व स्वीकृत धनराशि सहित ब्यौरा प्रपत्र 'क' पर दर्शाया गया है।
- (ख) जल जीवन मिशन की सभी योजनाओं के कार्य की गुणवत्ता की जाँच का कार्य Third Party, M/S WAPCOS द्वारा किया जा रहा है व अन्य मदों के अन्तर्गत ली गई पाइपों की गुणवत्ता Third Party द्वारा सुनिश्चित की जा रही है। ब्यौरा प्रपत्र 'ख' पर दर्शाया गया है।
- (ग) इस अवधि के दौरान स्वीकृत 89 योजनाओं में से 13 योजनाओं का कार्य पूर्ण कर लिया गया है और 76 योजनाओं का कार्य प्रगति पर है। विस्तृत ब्यौरा प्रपत्र 'क' पर दर्शाया गया है।
- (घ) इस अवधि में उपरोक्त 89 योजनाओं में से 13 योजनाओं का कार्य ठेकेदारों द्वारा तय समय सीमा में पूर्ण कर लिया गया है। 5 योजनाओं के 6 आबंटित कार्य ठेकेदारों द्वारा तय समय-सीमा में पूर्ण नहीं किए गए जिसके लिए विभाग द्वारा उन ठेकेदारों को नोटिस जारी कर दिये गये हैं व टैण्डर की शर्तों के अनुसार आगामी कार्रवाई की जाएगी। इन योजनाओं का ब्यौरा टैण्डर प्रक्रिया सहित प्रपत्र 'ग' पर दर्शाया गया है।

Sr. No.	Name of scheme	Head	A/A & E/S Date	Amount Rs.in lakh.	Exp. Upto 01-02-2022 in lakh.	Benefitted Panchayats Name	Physical progress in %	Balance Work with reason.
1	2	3	4	5	6	7	8	9
	<b>Irrigation Scheme 2018-19</b>							
1	LIS Sour in Tehsil Nalagarh	HIMCAD	28/07/2018	51.02	47.46	Sour.	90%	work is in progress and shall be completed by May, 2022
2	LIS Manlog Kalan in Tehsil Nalagarh	HIMCAD	07/01/2019	21.39	2.85	Manlog Kalan.	40%	work is in progress & scheme shall be completed by March 2022.
3	<b>LIS Chamdhar in Tehsil Nalagarh</b>	<b>HIMCAD</b>	<b>15-11-2018</b>	<b>33.61</b>	<b>33.61</b>	<b>Chamdhar.</b>	<b>100%</b>	<b>completed.</b>
4	<b>LIS Jaghed in Tehsil Nalagarh</b>	<b>HIMCAD</b>	<b>15-11-2018</b>	<b>18.75</b>	<b>18.75</b>	<b>Chamdhar.</b>	<b>100%</b>	<b>completed.</b>
5	LIS Larech in Tehsil Nalagarh	HIMCAD	14-02-2019	10.21	0.00	Mann.	0%	tender is in progress.
6	<b>LIS Sai Kund Johri Chamyasi in Tehsil Nalagarh</b>	<b>HIMCAD</b>	<b>15-11-2018</b>	<b>16.95</b>	<b>16.95</b>	<b>Manlog Kalan.</b>	<b>100%</b>	<b>completed.</b>
7	<b>Prov, CAD facilities to LIS Gullarwala in Tehsil Baddi.</b>	<b>HIMCAD</b>	<b>09/08/2018</b>	<b>12.42</b>	<b>12.00</b>	<b>Gullarwala.</b>	<b>100%</b>	<b>completed.</b>
8	<b>Prov, CAD facilities to LIS Sitalpur in Tehsil Baddi.District Solan (HP)</b>	<b>HIMCAD</b>	<b>19/08/2018</b>	<b>19.08</b>	<b>16.00</b>	<b>Sandholi.</b>	<b>100%</b>	<b>completed.</b>
9	LIS Lodhi Majra in Tehsil Baddi.	HIMCAD	16-01-2019	10.29	0.00	Lodhi Majra.	0%	working estimate approved tender work is in progress.
10	LIS Sain Jhandian in Tehsil Nalagarh.	HIMCAD	08-03-2019	9.98	1.00	Keori.	40%	Remaining work is in progress & scheme shall be completed by Mar. 2022.
	<b>2018-19</b>							
11	C/O 20 No T/Well in doon area of solan Distt 1 lodhimazra 2.jattimazra 3.Theda Upper 4.Malumazra 5..Malkumazra Ghar at 6.Bhud Upper. 7Bhud Nichla 8.Bhoopnagar 9. Bhatoli kalan 10.Bambirpur Doduwal. 11Kauardi 12. Nargmgpur 13.Kharooni Jahande wali 14. Muslim basti Kunjal 15.Satiwala 16. Surajpur 17. Damowal 18.Mandhala upper 19. Chakkan 20.Karuana& Gullerwala.	NABARD	07/09/2018	1577.9	458.09	Lodhimajra.; Malpur. ; Manpura ; Bhatoli ; Barotiwala ; Gullarwala.	20%	20 T/Well drilled. Working estimate for 5 Submitted for approval remaining 15 Nos Tube-Well working estimate under preparation.
	<b>2018-19</b>							
12	<b>C/O LIS Kashmirpur Brahmna in Tehsil Nalagarh District Solan (HP)</b>	<b>PMKSY</b>	<b>20.09.2017</b>	<b>45.40</b>	<b>47.15</b>	<b>Kashmirpur Brahmna.</b>	<b>100%</b>	<b>completed.</b>
13	<b>C/O LIS from Rampur Chack Baircha</b>	<b>PMKSY</b>	<b>20.09.2017</b>	<b>40.30</b>	<b>53.87</b>	<b>Baircha.</b>	<b>100%</b>	<b>completed.</b>

<b>in Tehsil Nalagarh District Solan (HP)</b>								
<b>Water Supply Schemes (NABARD)</b>								
<b>2018-19</b>								
14	Prov.WSS to Khera Nichla & Khera Gharat & other adjoining Village in GP Khera Tehsil Nalagarh	NABARD	28/09/2017	220.56	82.19	Khera	60%	work is in progress & scheme shall be completed by December, 2022.
15	C/O LWSS Kuhjhal (Muslim Basti) Dasora Majra in Tehsil Baddi Distt Solan (HP)	NABARD	28/09/2017	191.97	28.18	Bhatoli.	50%	work is in progress & scheme shall be completed by December, 2022.
<b>2019-20</b>								
<b>16</b>	<b>Prov. CAD of LIS Dhang Plassi in Tehsil Nalagarh</b>	<b>HIMCAD</b>	<b>31-05-2019</b>	<b>136.56</b>	<b>-</b>	<b>Dhang Nihli.</b>	<b>_____</b>	<b>completed.</b>
17	T/Well Katha in Tehsil Baddi	HIMCAD	20-03-2020	95.4	-	M.C Area.	_____	Dispute
18	LIS Sandholi. in Tehsil Baddi.	HIMCAD	20-03-2020	7.46	-	Sandholi.	_____	Dispute
19	T/Well Kolimajra in Tehsil Baddi.	HIMCAD	13-03-2020	17.11	-	Lehi.	_____	Dispute
20	T/Well Kondi in Tehsil Baddi.	HIMCAD	18-03-2020	18.29	-	Dhella.	_____	Dispute
21	T/Well Dasomajra in Tehsil Baddi.	HIMCAD	18-03-2020	19.5	-	Malpur.	_____	Dispute
22	LIS Kotian Harizen Basti. in Tehsil Baddi.	HIMCAD	13-03-2020	10.53	-	Mandhala.	_____	Dispute
23	T/Well Kembawala in Tehsil Baddi.	HIMCAD	18-03-2020	95.8	-	Mandhala.	_____	Dispute
24	T/Well Baluana in Tehsil Baddi.	HIMCAD	13-03-2020	97.8	-	Surajpur.	_____	Dispute
25	T/Well Barotiwala in Tehsil Baddi.	HIMCAD	06-03-2020	13.6	-	Barotiwala.	_____	Dispute
<b>Water Supply Schemes</b>								
<b>2019-20</b>								
26	Providing LWSS to Handa Kundi Khol Beli and Group of Villages in Tehsil Nalagarh Distt.Solan.	JJM	21/09/2019	301.59	161.68	Khera.	90%	The work is in progress and schemes shall be completed September, 2022.
27	Providing LWSS to Village Kharota Gurdaspur and adjoining villages in Tehsil Baddi Distt. Solan (HP)	JJM	21.09.2019	375.83	158.79	Patta Nalli; Diggall.	60%	work is in progress & scheme shall be completed by October, 2022.
28	Providing LWSS to Badheri and adjoining of Villages in Tehsil Baddi Distt. Solan (HP)	JJM	21.09.2019	623.43	212.41	Patta Barian ; Patta ; Dharampur Nalka ; Souri ;	60%	work is in progress & scheme shall be completed by December, 2022.
29	Providing LWSS to Dharampur Bhoop Nagar and Kotla in Tehsil Baddi Distt. Solan (HP)	JJM	21.09.2019	310.03	170.88	Thana.	60%	work is in progress & scheme shall be completed by December, 2022.
30	Providing LWSS to PC habitation to Chandi area from Ghumber Khad under JJM in Tehsil Kasauli Distt. Solan (HP)/	JJM	21.09.2019	439	384.31	Badhalag ; Bugar Kanetan Chandi .	75%	work is in progress & scheme shall be completed by December, 2022.
<b>31</b>	<b>Retrofitting &amp; Improvement of LWSS Datla Changer Chiyavni Under JJM in Tehsil Ramshehar Distt. Solan HP</b>	<b>JJM</b>	<b>06.03.2020</b>	<b>68.65</b>	<b>40.96</b>	<b>Badhokhri.</b>	<b>100%</b>	<b>Completed.</b>
32	Retrofitting & Improvement of LWSS	JJM	05.03.2020	45.49	14.42	Mann.	80%	work is in progress & scheme shall be

	Rug Dhar Khateta Under JJM in Tehsil Ramshehar Distt. Solan HP							completed by October, 2022.
33	Retrofitting & Improvement of LWSS Jaglog Kanoila Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	6-03-2020	41.78	16.13	Behari ; Pole Da Khala ; Mittian.	80%	work is in progress & scheme shall be completed by October, 2022.
34	Retrofitting & Improvement of LWSS Suna Badkhoya Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	06.03.2020	84.72	9.4	Doli.	40%	work is in progress & scheme shall be completed by December, 2022.
35	Retrofitting & Improvement of LWSS Dharmana Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	6-03-2020	40.13	15.7	Dharmana.	80%	work is in progress & scheme shall be completed by September, 2022.
36	Retrofitting & Improvement of LWSS Nand Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	06.03.2020	39.64	20.97	Nand ;	40%	work is in progress and schemes shall be completed August, 2022 .
37	Retrofitting & Improvement of GWSS Behli Baunta Under JJM in Tehsil Nalagarh Distt. Solan HP	JJM	07.03.2020	26.12	14.99	Bounta ; Bheli ; Khaler Nichli .	80%	work is in progress and schemes shall be completed August, 2022 .
38	Construction of LWSS Kanganwal and Dhang Uperli in Tehsil Nalagarh Disst. Solan HP	JJM	27-14119-27	206.19	44.43	Dhang Nihli.	80%	work is in progress and schemes shall be completed August, 2022 .
	<b>2019-20</b>	<b>SCSP</b>						
<b>39</b>	<b>Imp. of WSS Ghansot adjoining village in GP Randiyali</b>	<b>SCSP</b>	<b>19-11-2019</b>	<b>49.48</b>	<b>94.57</b>	<b>Radyali.</b>	<b>100%</b>	<b>Scheme completed.</b>
	<b>2020-21</b>	<b>HIMCAD</b>			-			
40	Prov, CAD facilities to LIS Kaunta in Tehsil Baddi.	HIMCAD	28-05-2020	17.97	-	Barian.	---	Work awarded
41	Providing CAD facility to Lift Irrigation Scheme Kohoo from Gamber Khud in Tehsil Ramshehar Distt. Solan. (HP)	HIMCAD	12-11-2020	44.39	-	Sour.	_	Work awarded
	<b>2020-21</b>	<b>JJM</b>						
42	Providing LWSS to PC Habitation Kallaranwali & group of villages in Tehsil Baddi District Solan.	JJM	04-07-2020	78.89	9.17	Kalujhanda'.	10%	The work is in progress and scheme shall be completed August 2022.
43	C/O LWSS Balyana in Tehsil Baddi District Solan	JJM	04-07-2020	7.03	11.87	Balyana.	95%	scheme shall be completed April 2022.
44	Retrofitting & Improvement of LWSS Satiwala under JJM in Tehsil Baddi District Solan.	JJM	27-06-2020	160.27	53.59	Barotiwala.	70%	work is in progress and scheme shall be completed Aug 2022 .
45	Retrofitting and Improvement of LWSS Bhatoli Kalan under JJM in tehsil Baddi Distt Solan (HP)	JJM	06-08-2020	83.74	23.75	Bhatoli Kalan; Lodhi Majra .	70%	work is in progress and scheme shall be completed by August, 2022
46	Retrofitting and Improvement of LWSS Kishanpura and its adjoining villages	JJM	19-08-2020	122.27	55.05	Kishanpura ; Nandpur Manpura .	90%	work is in progress and scheme shall be completed by August, 2022

	under JJM in Teh Baddi Distt Solan (HP)							
47	Retrofitting and Improvement of LWSS Malpur and its adjoining villages under JJM in Tehsil Baddi Distt Solan (HP)	JJM	05-08-2020	47.73	11.08	Malpur.	90%	work is in progress and scheme shall be completed by August, 2022
<b>48</b>	<b>Retrofitting and Improvement of LWSS Dhella under JJM in Tehsil Baddi Distt Solan</b>	<b>JJM</b>	<b>04-07-2020</b>	<b>7.99</b>	<b>2.29</b>	<b>Dhella.</b>	<b>100%</b>	<b>completed</b>
49	Retrofitting and Improvement of LWSS Kirpalpur in Tehsil Nalagarh in Distt. Solan (H.P)	JJM	27-06-2020	148.49	55.19	Kirpalpur .	70%	work is in progress and scheme shall be completed by August, 2022. Liabilities to be cleared.
50	Retrofitting & Improvement of LWSS Auda Diggal & Nissol Mosoul Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	6-08-2020	146.87	48.75	Chachhi ; Chamdhar ; Manlog Kallan.	50%	work is in progress and scheme shall be completed August, 2022 . Liabilities to be cleared.
51	Retrofitting & Improvement of LWSS Bheonkheri Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	25-07-2020	56.75	21.65	Bheonkheri	60%	work shall be completed by August, 2022
52	Retrofitting & Improvement of LWSS Nechri Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	09-07-2020	86.96	14.2	Kyar Kanetan ; Maloun ; Sour ; Ghadiach.	50%	work shall be completed by August, 2022 .
53	Retrofitting & Improvement of LWSS Bini Ki Jhori Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	10-07-2020	30.38	9.25	Nand ,jagni	40%	remaining work shall be completed August, 2022 .
54	Retrofitting and improvement of LWSS Chharoli Brahmna in Tehsil Nalagarh Distt. Solan.	JJM	12-06-2020	115.12	90.6	Ratwari ; Malyani.	90%	remaining work shall be completed by August, 2022 .
55	Retrofitting & Improvement of LWSS Chanobri Lehri under JJM in Tehsil Nalagarh Distt. Solan (H.P)	JJM	10-07-2020	54.54	5.18	Ratwari ; Baglehar; Bhogpur.	60%	remaining work shall be completed Aug 2022
56	Providing Augmentation of LWSS Bhogpur Bhanglan in Tehsil Nalagarh Distt. Solan (H.P)	JJM	27-06-2020	140.53	144.69	Bhogpur ; Dhabota.	90%	remaining work shall be completed by August, 2022
57	Construction of LWSS Kotla Kalan under JJM in Tehsil Nalagarh Distt. Solan (H.P)	JJM	10-07-2020	30.51	29.00	Baroona ; Kashmirpur ; Nawangram .	80%	remaining work shall be completed by August, 2022 .
58	Aug/Imp. of LWSS Rajpura in Tehsil Nalagarh Distt.Solan HP	JJM	27-06-2020	134.42	58.26	Manjholi ; Kirpalpur ; Rajpura ; Dhang Nihli .	40%	remaining work shall be completed Aug 2022
59	Retrofitting & Improvement of LWSS Khera Chak in Tehsil Nalagarh District Solan.	JJM	07-08-2020	85.3	16.16	Khera.	60%	remaining work shall be completed by August 2022
60	Proviing LWSS Bir Plassi in Tehsil Nalagarh Distt. Solan HP	JJM	10-07-2020	14.51	0.55	Plassi Kalan.	70%	remaining work shall be completed by Aug 2022.
61	Construction of LWSS Lakhampur Jhiran & Providing house hold connection to	JJM	25-07-2020	89.82	20.27	Manjholi ; Dabhota ; Majra.	70%	remaining work shall be completed by August, 2022

	LWSS Majra under JJM in GP Dabhota in Tehsil Nalagarh Distt. Solan							
62	Retrofitting and Improvement of LWSS Joghon under JJM	JJM	04-08-2020	49.46	11.21	Jagatpur ; Joghon ; Kashmirpur.	70%	remaining work shall be completed by August, 2022 .
63	Providing House Hold connection to LWSS in GP Baroona and Kashmirpur under JJM	JJM	25-07-2020	34.19	13.22	Kashmirpur ; Baroona ; Mastanpur.	80%	remaining work shall be completed by August, 2022
<b>64</b>	<b>Retrofitting and improvement of LWSS Rajwati Malyani under JJM</b>	<b>JJM</b>	<b>04-07-2020</b>	<b>19.13</b>	<b>21.82</b>	<b>Malyani.</b>	<b>100%</b>	<b>completed.</b>
65	Retrofitting & Improvement Of LWSS Kulari Padyana under JJM in Tehsil Nalagarh Distt.Solan HP	JJM	25-07-2020	39.52	13.24	Bagheri ; Gholowal .	60%	remaining work shall be completed by August, 2022
66	Aug. of LWSS Dolan in Tehsil Nagarh Distt. Solan HP	JJM	04-08-2020	12.8	13.63	Mastanpura.	70%	remaining work shall be completed by August, 2022.
67	Retrofitting & improvement of LWSS Gullarwala Chak Deoli	JJM	04-08-2020	26.26	14.36	Karsoli.	80%	work is in progress and shall be completed August, 2022.
68	Providing Retrofitting to LWSS to multi NC/PC habitation Chandi Area From Bald khad	JJM	29-08-2020	222.24	95.77	Goela ; Dhakriana ; Gharsi ;Badhalag ; Bughar Kanetan ; Chandi ; Darwa ; Nalka.	60%	work is in progress and shall be completed August, 2022.
69	Retrofitting and Improvement of Various WSS under JJM in Patta Section in Tehsil Kasauli Distt Solan (HP)	JJM	01-09-2020	145.61	37.44	Surajpur .. Darwa .Bhaguri. Goela Nalka Patta Barian . Patta Nali .	60%	work is in progress and shall be completed August, 2022.
70	Retrofiffing and Improvment of Various Habitation under JS Tube well Sub Division Nalagarh. in teh. Nalagarh. Distt. Solan.	JJM	08-09-2020	42.81	<b>27.25</b>	Radyali ; Saned.	50%	work is in progress and shall be completed August, 2022.
71	Retrofitting & Improvement of WSS Under Jal Shakti Section Nand in Tehsil Ramshehar Distt. Solan HP	JJM	18-09-2020	69.07	<b>24.94</b>	Nand ; Dharmana ; Pole Da Khala; Gadiach ; Lunas ; Chadog .	70%	work is in progress and shall be completed August, 2022. Liabilities to be cleared.
72	Retrofitting & Improvement of WSS Under Jal Shakti Section Bheonkheri in Tehsil Ramshehar Distt. Solan HP	JJM	18-09-2020	81.48	<b>25.92</b>	Dolli ; Lug Da Ghat ; Malyon ; Sour.	70%	work is in progress and shall be completed August, 2022. Liabilities to be cleared.
73	Retrofitting & Improvement of WSS Under Jal Shakti Section Ramshehar in Tehsil Ramshehar Distt. Solan HP	JJM	28-09-2020	162.62	<b>95.76</b>	Baheri ; Baila ; Bawasni ; Lodhi Majra ; Matuli ; Ramshehar ; Sai Souri Nalka.	70%	work is in progress and shall be completed August, 2022.
74	Retrofitting and improvement of various LWSS under Jal Shakti Section Nalagarh	JJM	08.02.2021	482.7	<b>232.33</b>	Ratwari ; Dattowal ; Methal Bhipper.	50%	Work awarded

	in Tehsil Nalagarh Distt. Solan (H.P.)							
75	Retrofitting & Improvement of various LWSS under IPH section Panjehra in Tehsil Nalagarh Distt. Solan (H.P.)	JJM	24-09-2020	223.92	<b>193.68</b>	Kashmirpur ; Panjehra; Nawangram; Beglehar ; Bhogpur Dhabota ; Ratwari .	45%	work is in progress and shall be completed August, 2022.
76	Retrofitting and Improvement of various LWSS under Jal Shakti Section Joghon in Tehsil Nalagarh Distt. Solan (H.P.)	JJM	08.02.2021	724.78	<b>363.78</b>	Kundloo; Jukhari; Malyani.	40%	work is in progress and shall be completed August, 2022.
77	Retrofitting & Improvement of WSS Under Jal Shakti Section Diggall in Tehsil Ramshehar Distt. Solan HP	JJM	25-08-2020	19.74	<b>27.80</b>	Chiachi; Diggall Manlog Kallan ; Chamdhar.	40%	work is in progress and shall be completed August, 2022.
78	Providing Retrofitting and improvement to Balance Habitation of various WSS to Chandi section in Tehsil Kasauli, Distt. Solan	JJM	19-06-2020	77.62	<b>26.04</b>	Badhalag ; Chandi ; Darwa ; Gharsi ; Goela ; Nalka ; Patta Barian ; Chachhi.	65%	work is in progress and shall be completed August, 2022.
	<b>2020-21</b>	<b>SCSP</b>						
79	Aug. Of LWSS Goela Panner in GP Bawasni in Tehsil Nalagarh Distt. Solan	SCSP	09-07-2020	87.11	-	Bawasni.	20%	Work awarded to the Contractor and work is in progress.
	<b>2020-21</b>	<b>ADB</b>						
80	LWSS Dumanwala, LWSS Landeywal, LWSS Amroo Bawasni , LWSS Barotiwala & LWSS Kotian Mandhala Distt. Solan.		16-01-2021	3175.58	-	Bawasni ; Barotiwala ; Kotian. Mandhala		A/A & E/S accorded working estimate is in process
	<b>WSS (NABARD)</b>							
81	C/O LWSS Rakh Ghansot Souri Bhumia Chuhuwala in Tehsil Nalagarh Distt. Solan (HP).	NABARD	11-09-2020	223.82	-	Ghansot.	10%	Work awarded to the Contractor and work is in progress.
	<b>Irrigation( NABARD)</b>							
82	Improvement of LIS Manlog Kalan in Tehsil Nalagarh Distt. Solan (HP).	NABARD	23-10-2020	87.98	-	Manlog Kalan.	40%	Work awarded to the Contractor and work is in progress.
	<b>2021-22</b>	<b>STATE</b>						
	<b>WSS State</b>							
<b>83</b>	<b>Providing water supply scheme Pahrud in tehsil Nalagarh Distt. Solan (HP)</b>	<b>WSS State</b>	<b>31.03.2021</b>	<b>4.99</b>	<b>0</b>	<b>-</b>	<b>100%</b>	<b>completed</b>
	<b>WSS (NABARD)</b>							
84	Aug. Of LWSS Bhogpur Bhangla in Tehsil Nalagarh Distt. Solan (HP)	NABARD	2.08.2021	300.24	0	-		A/A&E/S accorded, tender called for drilling of T/Well.
	<b>Irrigation (NABARD)</b>							
85	Providing LIS to Village Okhoo in GP Lag Da Ghat, in Tehsil Ramshehar	NABARD	2.09.2021	138.66	0	-		tender under process.
86	Prov. CAD facility to LIS Dadi Kanian in Tehsil Nalagarh Distt. Solan	HIM CAD	23.11.2021	8.13	0	-		working estimate under preparation.



87	Remodling & Renovation of LWSS Nand, Rajwan, Randhala, GWSS Doli, GWSS Jangli and adjoining Village in Tehsil Ramshehar Distt. Solan (HP)	NDB	26.07.2021	1968.4	0	-		Scheme approved under NDB and tender work under process.
	<b>URBAN WSS</b>							
88	Aug.of LWSS Nalagarh Town in Tehsil Nalagarh Distt. Solan (HP)		31.01.2022	2207.00	0	-		A/A&E/S accorded recently working estimate for drilling of Tube-well is under process.
89	C/O Check Dam on Khawach Khad at Masoul in Tehsil Ramshehar Distt. Solan (HP)	Parwat Dhara	30.03.2021	565.25	0	-		Work awarded to the Contractor.
	Total:			<b>18349.55</b>	<b>4096.48</b>			

Sr. No.	Name of Schemes	Head	A/A& E/S No. and Date	Amount in Lakh	Name of Third Party Inspection Agency
1	2	3	4	5	6
1	Providing LWSS to Handa Kundi Khol Beli and Group of Villages in Tehsil Nalagarh Distt.Solan.	JJM	No. IPH-B (F) 3-2/2019-dated 21/09/2019.	301.59	M/S WAPCOS
2	Providing LWSS to Village Kharota Gurdaspur and adjoining villages in Tehsil Baddi Distt. Solan (HP)	JJM	No. IPH-B(F)3-2/2019-dated 21.09.2019	375.83	M/S WAPCOS
3	Providing LWSS to Badheri and adjoining of Villages in Tehsil Baddi Distt. Solan (HP)	JJM	No. IPH-B(F)3-2/2019-dated 21.09.2019	623.43	M/S WAPCOS
4	Providing LWSS to Dharampur Bhoop Nagar and Kotla in Tehsil Baddi Distt. Solan (HP)	JJM	No. IPH-B(F)3-2/2019-dated 21.09.2019	310.03	M/S WAPCOS
5	Providing LWSS to PC habitation to Chandi area from Ghumber Khad under JJM in Tehsil Kasauli Distt. Solan (HP)/	JJM	No. IPH-B(F)3-2/2019-dated 21.09.2019	439	M/S WAPCOS
6	Retrofitting & Improvement of LWSS Datla Changer Chiyavni Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No. 8924-31- dated 06.03.2020	68.65	M/S WAPCOS
7	Retrofitting & Improvement of LWSS Rug Dhar Khateta Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No. 8892-98- dated 05.03.2020	45.49	M/S WAPCOS
8	Retrofitting & Improvement of LWSS Jaglog Kanoila Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No. 8912-18 dated 6-03-2020	41.78	M/S WAPCOS
9	Retrofitting & Improvement of LWSS Suna Badkhoya Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No. 8905-11- dated 06.03.2020	84.72	M/S WAPCOS
10	Retrofitting & Improvement of LWSS Dharmana Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No.8885-91 dated 6-03-2020	40.13	M/S WAPCOS
11	Retrofitting & Improvement of LWSS Nand Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No. 8977-84 dated 06.03.2020	39.64	M/S WAPCOS
12	Retrofitting & Improvement of GWSS Behli Baunta Under JJM in Tehsil Nalagarh Distt. Solan HP	JJM	No. 8987-93 dated 07.03.2020	26.12	M/S WAPCOS
13	Construction of LWSS Kanganwal and Dhang Uperli in Tehsil Nalagarh Disst. Solan HP	JJM	IPH-CE(SZ)-WA-I-DPR WSS (207) /2020-27-14119-27 dt.16-03-2020.	206.19	M/S WAPCOS
14	Providing LWSS to PC Habbitation Kallaranwali & group of villages in Tehsil Baddi District Solan.	JJM	No.1750-57 dated 04-07-2020	78.89	M/S WAPCOS
15	C/O LWSS Balyana in Tehsil Baddi District Solan	JJM	No. 1774-81 dated 04-07-2020	7.03	M/S WAPCOS
16	Retrofitting & Improvement of LWSS Satiwala under JJM in Tehsil Baddi District Solan.	JJM	No.1687-95 dated 27-06-2020	160.27	M/S WAPCOS
17	Retrofitting and Improvement of LWSS Bhatoli Kalan under JJM in tehsil Baddi Distt Solan (HP)	JJM	No. 2884-92 dated 06-	83.74	M/S WAPCOS

			08-2020		
18	Retrofitting and Improvement of LWSS Kishanpura and its adjoining villages under JJM in Teh Baddi Distt Solan (HP)	JJM	No. 3758-66 dated 19-08-2020	122.27	M/S WAPCOS
19	Retrofitting and Improvement of LWSS Malpur and its adjoining villages under JJM in Tehsil Baddi Distt Solan (HP)	JJM	No. 2836-43 dated 05-08-2020	47.73	M/S WAPCOS
20	Retrofitting and Improvement of LWSS Dhella under JJM in Tehsil Baddi Distt Solan	JJM	No. 1766-73 dated 04-07-2020	7.99	M/S WAPCOS
21	Retrofitting and Improvement of LWSS Kirpalpur in Tehsil Nalagarh in Distt. Solan (H.P)	JJM	No.1696-1704 dated 27-06-2020	148.49	M/S WAPCOS
22	Retrofitting & Improvement of LWSS Auda Diggal & Nissol Mosoul Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No. 3438-46 dated 6-08-2020	146.87	M/S WAPCOS
23	Retrofitting & Improvement of LWSS Bheonkheri Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No.2370-77 dated 25-07-2020	56.75	M/S WAPCOS
24	Retrofitting & Improvement of LWSS Nechri Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No.1928-35 dated 09-07-2020	86.96	M/S WAPCOS
25	Retrofitting & Improvement of LWSS Bini Ki Jhori Under JJM in Tehsil Ramshehar Distt. Solan HP	JJM	No. 1996-2003 dated 10-07-2020	30.38	M/S WAPCOS
26	Retrofitting and improvement of LWSS Chharoli Brahmna in Tehsil Nalagarh Distt. Solan.	JJM	No. 1031-39 dated 12-06-2020	115.12	M/S WAPCOS
27	Retrofitting & Improvement of LWSS Chanobri Lehri under JJM in Tehsil Nalagarh Distt. Solan (H.P)	JJM	No.2012-19 dated 10-07-2020	54.54	M/S WAPCOS
28	Providing Augmentation of LWSS Bhogpur Bhanglan in Tehsil Nalagarh Distt. Solan (H.P)	JJM	IPH-CE(SZ)-letter No.-1660-68 dt27-06-2020.	140.53	M/S WAPCOS
29	Construction of LWSS Kotla Kalan under JJM in Tehsil Nalagarh Distt. Solan (H.P)	JJM	No. 1967-74 dated 10-07-2020	30.51	M/S WAPCOS
30	Aug/Imp. of LWSS Rajpura in Tehsil Nalagarh Distt.Solan HP	JJM	No.1678-86 dated 27-06-2020	134.42	M/S WAPCOS
31	Retrofitting & Improvement of LWSS Khera Chak in Tehsil Nalagarh District Solan.	JJM	No. 2950-57 dated07-08-2020	85.3	M/S WAPCOS
32	Proviing LWSS Bir Plassi in Tehsil Nalagarh Distt. Solan HP	JJM	No. 2004-11 dated 10-07-2020	14.51	M/S WAPCOS
33	Construction of LWSS Lakhanpur Jhiran &Providing house hold connection to LWSS Majra under JJM in GP Dabhota in Tehsil Nalagarh Distt. Solan	JJM	No.2394-2401 dated 25-07-2020	89.82	M/S WAPCOS
34	Retrofitting and Improvement of LWSS Joghon under JJM	JJM	No. 2797-2804 dated04-08-2020	49.46	M/S WAPCOS
35	Providing House Hold connection to LWSS in GP Baroona and Kashmirpur under JJM	JJM	No. 2378-85 dated 25-07-2020	34.19	M/S WAPCOS
36	Retrofitting and improvement of LWSS Rajwati Malyani under JJM	JJM	No.1758-65 dated 04-07-2020	19.13	M/S WAPCOS
37	Retrofitting & Improvement Of LWSS Kulari Padyana under JJM in Tehsil Nalagarh Distt.Solan HP	JJM	No. 2386-93 dated 25-07-2020	39.52	M/S WAPCOS
38	Aug. of LWSS Dolan in Tehsil Nagarh Distt. Solan HP	JJM	No. 2768-75 dated 04-08-2020	12.8	M/S WAPCOS

39	Retrofitting & improvement of LWSS Gullarwala Chak Deoli	JJM	No.2789-96 dated 04-08-2020	26.26	M/S WAPCOS
40	Providing Retrofitting to LWSS to multi NC/PC habitation Chandi Area From Bald khad	JJM	No.4187-96 dated 29-08-2020	222.24	M/S WAPCOS
41	Retrofitting and Improvement of Various WSS under JJM in Patta Section in Tehsil Kasauli Distt Solan (HP)	JJM	No.4412-20 dated 01-09-2020	145.61	M/S WAPCOS
42	Retrofitting & Improvement of WSS Under Jal Shakti Section Nand in Tehsil Ramshehar Distt. Solan HP	JJM	No. 4549-4602 dated 18-09-2020	69.07	M/S WAPCOS
43	Retrofitting & Improvement of WSS Under Jal Shakti Section Bheonkheri in Tehsil Ramshehar Distt. Solan HP	JJM	No. 4603-4610 dated 18-09-2020	81.48	M/S WAPCOS
44	Retrofitting & Improvement of WSS Under Jal Shakti Section Ramshehar in Tehsil Ramshehar Distt. Solan HP	JJM	No.6265-73 dated 28-09-2020	162.62	M/S WAPCOS
45	Retrofitting & Improvement of WSS Under Jal Shakti Section Diggall in Tehsil Ramshehar Distt. Solan HP	JJM	No. 3717-24 dated 25-08-2020	19.74	M/S WAPCOS
46	Providing Retrofitting and improvement to Balance Habitation of various WSS to Chandi section in Tehsil Kasauli, Distt. Solan	JJM	No. 3406-13 dated 19-06-2020	77.62	M/S WAPCOS

Sr. No.	Name of Scheme	Name of contractor	Date of award of work	Date of completion of work by contractor	work completed or not, if not reason	Name of benefited Panchayat	Action taken by the Deptt. Due to non completion of work in time	Remarks
1	2	3	4	5	6	7	8	9
1	LIS Sour in Tehsil Nalagarh	Sh. Shanker Lal.	21-03-2020	20-09-2020	work is not completed due to crop in fields	Saur	Notice issued	
2	Retrofitting & Improvement of LWSS Dharmana Under JJM in Tehsil Ramshehar Distt. Solan HP	Sh. Harish Sharma.	26-08-2020	25-11-2020	work is not completed due to crop in fields	Dharmana	Notice issued	
3	Retrofitting & Improvement of LWSS Nand Under JJM in Tehsil Ramshehar Distt. Solan HP	Sh. Surat Ram.	07-10-2020	06-01-2021	work is not completed due to crop in fields	Nand	Notice issued	
4	Retrofitting & Improvement of GWSS Behli Baunta Under JJM in Tehsil Nalagarh Distt. Solan HP	Sh. Ram Kishan.	18-09-2020	17-12-2020	work is not completed due to crop in fields	Keori	Notice issued	
		Sh. Surat Ram	18-09-2020	17-12-2020	work is not completed due to crop in fields	Keori	Notice issued	
5.	C/O LWSS Balyana in Tehsil Baddi District Solan	Sh. Chander Mohan Chawla.	07-10-2020	06-01-2021	work is not completed due to crop in fields	Barotiwala	Notice issued	