

Vidhan Sabha Question

Name of Department : Urban Development Department
Starred Question No. : 4917
Date of Reply : 08.03.2022
Subject : AMRUT Yojna
Question Raised by : Sh. Sunder Singh Thakur(Kullu)
Minister Concerned : Urban Development Minister

Question	Answer
<p>(a) what is the latest status of AMRUT Yojna in Kullu Municipal Council; details of funds Head-wise sanctioned and progress of utilisation be given; and</p>	<p>(a) & (b) Information has been laid on the table of the house.</p>
<p>(b) how many water ATMs were set-up under this project; have they been put to use; if yes, income generated thereof be given?</p>	

Reply to Starred Assembly Question No. 4917 asked by Sh. Sunder Singh Thakur(Kullu) regarding “AMRUT Yojna”:-

- (a) There are 28 projects amounting to Rs. 66.08 Cr. being executed under AMRUT Mission in Municipal Council Kullu and the head wise details of fund sanctioned and progress of fund utilisation is annexed at **Annexure-A**.
- (b) There are 15 water ATMs setup under the project. These ATMs were put in use and an income of Rs. 3,002/- was generated. These ATMs are not in use after the imposition of COVID-19 lockdown. Efforts are being made to revive them and they will be made operational soon.

Annexure-A

Status of project under AMRUT Projects in Kullu					
Sr. No.	Component	Project Name	Project Cost/ Sanctioned Amount (In Cr.)	Status	Utilization / Expenditure (In Cr.)
1	Water Supply	Provision for setting up of 11 No. Water ATM in different ward	0.14	Completed	0.14
2		Upgradation of Old Pipeline	1.80	Completed	1.80
3		Providing and Fixing of Water Bulk Meter, Sluice Valves	0.10	Completed	0.10
4		Providing and fixing of 4 No. Water ATMs (ISBT Kullu, Zonal Hospital Kullu, GBSSS Kullu & GGSSSKullu)	0.15	Completed	0.15
5		Provision for setting up of 11 No. Water ATM	0.32	Completed	0.32
6		Automation for left out WSS in Kullu Town	0.95	Completed	0.94
7		Up gradation of old pipeline	2.20	Completed	1.94
8		GIS mapping	0.40	Completed	0.39
9		Provision of locking arrangement, fencing, improvement of sourcing arrangement for all 20 no. water storage tank and Rejuvenation and construction of water tanks, Intakes and providing water filter system to source.	0.50	82%	0.50
10	Installation of Water Meter to Every Households	0.68	96%	0.67	
11	Sewerage	Setting up of 3 State of Art Testing Lab with Modern Technology	0.30	Completed	0.30
12		Improvement of Sludge Drying Unit	0.20	Completed	0.20
13		Up gradation Of Civil Structures of 3 Existing STP's	0.03	Completed	0.03
14		Providing Sewer line to left out area.	4.05	67%	3.10
15		Up gradation of Civil Structures of 2 Existing STP's (Lanka Baker, Bhoot Nath) (Ward No.6 & 9)	14.04	65%	10.70

16	Drainage	Coverage of 100% Storm Water Drainage along the roads and paths.	5.99	63%	1.92
17		Rehabilitation and development of 13 Nallahas	2.87	40%	0.55
18		Coverage of 100% Storm Water Drainage along the roads and paths. 2.2 Sector	2.41	40%	0.57
19	Urban Transport	Provision of Underpass	0.70	Completed	0.70
20		Provision of foot over bridge	0.70	Completed	0.70
21		Provision of Footpath	7.72	93%	3.90
22		Up-gradation and provision of new pedestrian paths	5.30	92%	3.10
23		Provision of 6 decentralized parking facilities and up gradation of 4 existing parking.	6.14	76%	4.10
24		Street infrastructure (Railings, Lampposts and Benches)	1.74	42%	0.42
25		Provision of 6(six) decentralized parking facilities and up gradation of 4(four) existing parkings.	4.53	46%	1.01
26		Purchase of Snow/ Debris Clearing Machine	0.17	Work Awarded	0.07
27	Green Spaces	Redevelopment and Up gradation of Existing Parks	1.00	Completed	1.00
28		Redevelopment and Up gradation of Park	0.95	Completed	0.95
Total			66.08		40.27