

Assembly Question

Name of Department: Jal Shakti Vibhag
Un-Starred Question No.: 2123
Date of Reply: 11/03/2022
Subject: Water Storage tanks
Asked by: Sh. Ashish Butail (Palampur)
Concerned Minister: Jal Shakti Minister

Question	Reply
Will the Jal Shakti Minister be pleased to state:- (a) during the last three years upto 01-02-2022, how many water storage tanks were completed in Palampur Assembly Constituency; details be given; and (b) how many storage tank are there, in which water is not being stored; reasons be given?	(a) & (b) Information laid on the Table of the House.

**INFORMATION IN RESPECT OF UN-STARRED ASSEMBLY QUESTION
NO. 2123 ASKED BY SH. ASHISH BUTAIL (PALAMPUR)**

- a) During the last three years upto 01.02.2022, 63 water storage tanks have been constructed in Palampur Assembly constituency. Year wise detail has been given at **Annexure-A.**
- b) In 35 water storage tanks water is not being stored as yet. Reasons for the same have been given at **Annexure A.**

Annexure “A”

Sr. No.	Name of scheme	Storage Tank capacity in liter	Location	functional/not functional	Reason not to be functional
1	2	3	4	5	6
	2018-19				
1	WSS Holta Banuri	50000	Banuri Khas	Functional	~
2		50000	Holta colony	Functional	~
3		55000	Jajrota	Functional	~
4		65000	Band Vihar	Functional	~
5	WSS Kandwari	20000	Nain	Functional	~
6	WSS Rakh Kaloond	50000	Rakh	Functional	~
7	WSS Jia Gopalpur Phase-1st	100000	Lamba Colony Drati	Functional	~
8		75000	Drati near Society	Functional	~
9		25000	Jhikli Arth	Functional	~
10	WSS Dattal, Lower Dattal Toran and Lamlehar	25000	Upper Dattal	Functional	~
11	WSS Dadh	90000	Near Chamotu	Functional	~
12		20000	Near Chamarkhar	Not Functional	The work of gravity main is in progress. After laying Gravity main storage tank will made functional.
	2019-20				
1	WSS Menjha upper & lower Kaliyarkar	25000	Kaliyarkar	Functional	~
2	WSS Tanda Saralu under SCSP	35000	Jhandera	Functional	~
3		35000	Tanda Parla	Functional	~
4	WSS Shamlat Deh	40000	Bohal	Functional	~
5	LWSS Ladoh Parnoh	65000	Band Vihar	Functional	~
6		70000	Molichak Near School	Functional	~
	2020-21				
1	LWSS Ladoh Parnoh	35000	Chudrehar	Functional	~
2	WSS Tanda Saralu under	100000	Tanda Holta	not functional	Work is in progress after laying of rising main and

	SCSP				installation of electricity meter, the storage tank will be made functional.
3	WSS Shamlat Deh	20000	Jhanjharda	not functional	Rising main work & distribution work has been completed. New treatment plant to be made functional within two months and after commissioning of WTP, storage tank will be made functional
4		18000	Jhanjharda	not functional	
5	WSS Bindh nallah	104000	Near Panchayat Ghar Nacheer	not functional	Water treatment plant work in progress under NABARD, which shall be completed by 30th May 2022. Then the storage tank will be functional
6	WSS Holta Banuri	60000	Near TCP Palampur	not functional	There is proposed tube well near TCP under WSS Banuri under JJM Plan. Proposal submitted.
	2021-22				
1	WSS Kandi Bhagotla	85000	Malenta	not functional	The work of the scheme is in progress under JJM. Work of gravity main, treatment plan and distribution system is in progress. Once the work is completed, the storage tank will be made functional.
2		30000	Darobi	not functional	
3		35000	Bhagotla	not functional	
4		15000	Thalla	not functional	
5		35000	Sukeri	not functional	
6	WSS Bindh nallah	78000	Kusmal	not functional	The work of gravity main is in progress & after completion of gravity main, the storage tank will be functional.
7		409000	Ballah	Functional	~
8	WSS Nalehar	45000	Sai Garden	Functional	~
9	WSS Dadh	90000	Chamotu	Functional	~
10		25000	Dhad Jhikla	Functional	~
11		50000	Katehar	Functional	~
12	WSS Kasba Jugehar & Kothi Pahra	85000	Chandropa	not functional	SOP Deposited to HPSEBL. After release of electrical connection, the storage tank will be made functional.
13		70000	Bodhal	not functional	
14		40000	Kasba jugehar	not functional	
15		20000	Bodhal	Functional	~
16	WSS Chowki Khalet	133000	Chowki	Not Functional	Work of gravity main is in progress after completion of gravity main, storage tank will be made functional.
17		40000	Khalet School	Not Functional	
18		35000	Khalet	Functional	
19	WSS SCSP Kaliyarkar	40000	Kaliyarkar	Functional	~
20	WSS Sidhpur Sarkaari & Bindraban	55000	Sidhpur	not functional	Rising Main and distribution system is in progress, once the work is completed, the storage tank will be made functional by 30 May 2022.

21	WSS Kusmal	35000	Kusmal	Functional	~
22	WSS Bagora ballah & Kusmal	70000	Ghamrota	not functional	The works of WTP, Rising main/Gravity Main and Distribution system in progress, after completion of these works, tanks will be made functional
23		65000	Bagora	not functional	
24	WSS Hanglow Darati Lahla	170000	14 acre	not functional	
25		125000	Lambapat	not functional	
26		55000	Hanglow	not functional	
27		WSS Badsar Diyala	20000	Near panchayat Ghar	
28	WSS Garh Chachiyan Balehar	160000	Rakh	not functional	
29		100000	Basmehar	not functional	
30		40000	JSV nagri section	not functional	
31		50000	Garh(near hospital)	not functional	
32	A/R & M/O Palampur town	85000	Chimbalhar	not functional	Work of gravity main is in progress & after completion of this work, the storage tank will be made functional.
33	WSS Nain Nanahar Speru	20000	Ramchehar	Functional	~
34		145000	Kapain	not functional	The work of the scheme is in progress under JJM. After completion of the remaining work of gravity main, treatment plant and distribution system, the storage tanks will be made functional .
35		30000	Speru	not functional	
36		25000	Gorat	not functional	
37		20000	Kamlehar	not functional	
38		25000	Nanahar	not functional	
39		25000	Upper Rachiara	not functional	
		Functional	28		
		Not functional	35		
		Total:	63		