

विधान सभा प्रश्न

विभाग का नाम	:	लोक निर्माण
प्रश्न संख्या अतारांकित	:	282
उत्तर की तिथि	:	05-02-2019
विषय	:	सड़क निर्माण
प्रश्नकर्ता का नाम	:	श्री विनय कुमार (श्री रेणुकाजी)
सम्बन्धित मन्त्री	:	मुख्य मन्त्री

प्रश्न	उत्तर
लोक निर्माण मण्डल संगड़ाह के अन्तर्गत कितनी सड़कों का निर्माण कार्य अधूरा पड़ा है; इन सड़कों पर कितनी धनराशि व्यय की गई तथा इनका कार्य कब तक पूर्ण कर लिया जायेगा?	लोक निर्माण मण्डल संगड़ाह के अन्तर्गत 57 सड़कों का निर्माण कार्य अधूरा पड़ा है। इन सड़कों पर व्यय की गई धनराशि व वर्तमान स्थिति का विवरण अनुबन्ध “क” पर संलग्न है।



4	C/O LINK ROAD FROM TIRMAL TI TO DEVAN A IN GP KHUD DRABLI KM 0/0 TO 8/0.	581.0 4	31.03.1 9	242.8 9	8.000	8.000	2.100	0.000	0.000	0.000	6.000	5.000	0.000	0.000	0.000	0.000	82%	
5	C/O LINK ROAD TO VILLAG E TALANG NA KM 0/ TO 8/0	483.7 0	31.03.1 9	321.4 2	8.000	8.000	2.000	0.000	0.000	0.000	8.000	7.500	1.600	0.000	0.000	0.000	95%	
6	C/O JANDRA UAN MANAL DOCHI KELWA SANAG BHUTM ARHI ROAD KM 0/0 TO 6/645.	328.8 5	30.09.1 9	72.51	6.645	6.645	2.000	0.000	0.000	0.000	4.000	1.000	0.000	0.000	0.000	0.000	45%	
7	C/O LINK ROAD FROM BANDAL TO GUSSAN KM.O/O TO 11/700	728.0 6	17.05.2 0	25.87	#####	11.700	3.000	0.000			2.500						10%	
	Grand Total:	3764. 08		1699. 280	#####	61.115	28.715	16.015	16.015	16.015	31.610	29.51 5	17.615	16.015	16.015	16.015		

STATUS OF WORK SANCTIONED UNDER PMGSY IN R/O SANGRAH DIVISION HPPWD SANGRAH REGARDING

Sr No.	Road Name	Total Cost (Rs. in Lakhs)	Likely Date of completion	Total Exp. ( In Lacs)	Scope of work	Physical achievement						Physical %
						Achievement	ROFD (Kms)	CD	Soling/GS B	G-II (Kms)	G-III (Kms)	
1	2	3	4	5	6	7	8	9	10	11	12	13
1	M/T Thian Bag Gehal road	600.11	31.03.2019	465.07	Scope of work	0.000	0.000	10.500	10.500	10.500	10.500	80% work completed
					Achievement	0.000	0.000	10.500	10.500	10.500	3.000	
2	M/T Kharan Deori road	352.39	31.03.2019	215.70	Scope of work	0.000	0.000	4.975	4.975	4.975	4.975	75% work completed
					Achievement	0.000	0.000	4.975	4.500	4.500	2.000	
3	L040-Khalla Kiar to Bandal Surakh road	872.89	31.03.2019	589.61	Scope of work	14.480	10 No's	14.480	14.480	14.480	14.480	92%
					Achievement	14.480	10 No's	14.480	14.480	14.480	13.480	
4	L029-Ganog to Ghatton road (Cold Mix)	474.41	30.06.2019	229.70	Scope of work	0.00	2 No's	6.950	6.950	6.950	6.950	55%
					Achievement	0.000	1 No's	5.000	5.000	4.500	2.000	

5	L032- Kharkoli to Unggar Kando road	268.66	30.06.2019	144.66	Scope of work	3.705	3.705	0.750	0.000	0.000	0.000	80%
					Achieve ment	3.705	5 No's	0.000	0.000	0.000	0.000	
6	L043- Borli to Siun road	898.67	30.06.2019	476.86	Scope of work	11.000	34 No's	12.000	12.000	12.000	12.000	70%
					Achieve ment	11.000	17 No's	12.000	10.500	9.500	3.800	
7	L028- Andheri Ranfua Jabrog road	281.24	30.06.2019	129.65	Scope of work	5.000	4 No's	5.000	0.000	5.000	5.000	50%
					Achieve ment	5.000	3 No's	5.000	0.000	1.000	0.000	
8	L037- Bhatgahar to Charna road	145.08	28.02.2019	56.53	Scope of work	2.150	1 No's	2.150	2.150	2.150	2.150	90%
					Achieve ment	2.150	1 No's	2.150	2.150	2.150	2.150	
9	L033- Dhanoi to khud drabil	381.84	28.9.2019	18.74	Scope of work	6.945	6.945	6.945	6.945	6.945	6.945	30%
					Achieve ment	6.945	2 No's	5.000	4.000			
10	L027- Link to Sangna	208.47	16.5.2019	47.76	Scope of work	3.690	No Provisio n	3.690	3.690	3.690	3.690	60%
					Achieve ment	3.690		3.690	3.690	3.200		
11	L026- L/R to village Satahan Road	234.49	12.4.2019		Scope of work	4.105	3 No's	4.105	4.105	4.105	4.105	10%
					Achieve ment	2.000		1.500				

12	L041- Link road to Dhar Tarna	444.39	6.12.2019	67.45	Scope of work	7.495	5 No's	7.495	7.495	7.495	7.495	15%
					Achieve ment	7.495	2 No's	6.500				
13	L033- Dhanoi to Kotion road	373.03	28.9.2019	93.60	Scope of work	6.705	3 No's	6.705	6.705	6.705	6.705	35%
					Achieve ment	6.705		6.000	4.500			
14	L053- Bogdhar to Garari road	479.29	12.10.2019	0.00	Scope of work	9.045	9.045	9.045	9.045	9.045	9.045	2%
					Achieve ment		1 No					
15	L051- Link road to Bhutli Manal	193.83	10.6.2019	0.00	Scope of work	3.500	3.500	3.500	3.500	3.500	3.500	2%
					Achieve ment	0.100						
16	L035- Khalla Kiar Koti Dhiman Road	1413.57	5.10.2019	200.47	Scope of work	19.700	47 No's	19.700	19.700	19.700	19.700	35%
					Achieve ment	17.000	4 No's	16.000	7.000			
17	L036- Koti Dhiman to Chhow Bogar road	382.50	27.9.2019	33.10	Scope of work	6.705	5 No's	6.705	6.705	6.705	6.705	25%
					Achieve ment	5.000	2 No's	6.000				
18	L022- Haripudh ar to Badol Road	654.60	24.03.2020	0.00	Scope of work	11.500	5 No	11.500	11.500	11.500	11.500	15%
					Achieve ment			6.000				

19	L046- Mandoli to Ludhiyan a road	160.15	5.6.2019	0.00	Scope of work	2.700	7 No's	2.700	2.700	2.700	2.700	5%
					Achieve ment	1.500						
20	L039- Link road to Jamu Koti	370.47	25.01.2020	0.00	Scope of work	7.500	4 No's	7.500	7.500	7.500	7.500	10% work completed
					Achieve ment		2 No's	6.000				
	TOTAL	9190.08		2768.90								

**STATUS WORKS SANCTIONED UNDER SCSP IN R/O SANGRAH DIVISION HPPWD SANGRAH**

Sr. No.	Name of Work	Budget for the year 2018-19 (in Lacs)	Exp. during the year upto 31.12. 2018 (in Lacs)	Scope							Achievement							Remarks
				M/able (in Kms)	Cross Drainage (in Kms.)	Soling (in Kms.)	Wearing (in Kms.) G-II	Wearing (in Kms.) G-III	Wearing (in Kms.)	Tarring (in Kms.)	M/able (in Kms)	Cross Drainage (in Kms.)	Soling (in Kms.)	Wearing (in Kms.)G-II	Wearing (in Kms.)G-III	Wearing (in Kms.)	Tarring (in Kms.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
<b>SCSP works</b>																		
1	C/O Link road village upper Rajana 0/00 to 1/500	10.00	2.81				0.300		0.300	1.000				0.150		0.150	0.900	work is in progress & likely to becompleted upto 31.03.2019
2	C/O Link road from Harijan Basti Kuffar Darag G.P. Bhawai	4.00	0.13		0.500							0.250						work is in progress & likely to be completed upto 31.03.2019
3	C/O Link road from Harijan Basti Bhawai to Sunderghat	18.00	4.92		0.750							0.250						work is in progress & likely to completed be upto 31.03.2019
4	C/O Link road to Harijan basti Chambi G.P. Rajana	5.00	1.20	0.250		0.250						0.150						work is in progress & likely to be completed upto 31.03.2019
5	C/O Link road to village Kalam GP Ghandoori	8.00	1.71	0.250								0.250						work is in progress & likely to be completed upto 31.03.2019

6	Construction & MT of Link road from Village Kalath to Dhal Paliyara GP Rajana	0.00	0.64															CD work is in progress & likely to be completed upto 31.13.2019
7	Link road from Bhawai to Jiyad via Jogi Bag (GP Bhawai) (022957)	12.00	4.47		0.750	0.500						0.250	0.100					work is in progress & likely to be completed upto 31.13.2019
8	Link road Kuffer Koli Ka Bag (GP Bhawai)	3.00										0.250						FC tender called & likely to be completed upto 31.03.2019
9	Shivpur to Chamda road	3.00	2.12	0.250														Road constructed upto 0.800 kms & further land /gift deeds not available.
10	C/o link road from Davkhan Mod to Khwander Bhathla Mujod	6.00																Tenders will be opened on 1.02.2019. work likely to be completed upto 31.03.2019
11	C/o Link road from Bhanra Kadoli to Thontha Shilli Bhagudi Chokar	6.00																Tenders to be called soon.
		<b>75.00</b>	<b>18.000</b>	<b>0.750</b>	<b>2.000</b>	<b>0.750</b>	<b>0.300</b>	<b>0.000</b>	<b>0.300</b>	<b>1.000</b>	<b>0.000</b>	<b>1.250</b>	<b>0.250</b>	<b>0.150</b>	<b>0.000</b>	<b>0.150</b>	<b>0.900</b>	

**STATUS OF CRF WORK IN R/O SANGRAH DIVISION HPPWD SANGRAH**

Sr.No	Name of work	Sanctioned Amount (In Lacs)	Likely date of completion	Expenditure (In Lacs)	Scope of work								Achievement								Physical Achievement %		
					G-II (KMS)	G-III (kms)	DBM (kms)	BC (kms)	C.D. (No's)	Drain (kms)	Parape t (No's)	Inter Locking Tile (kms)	KM Stone & Board (No's)	G-II (KMS )	G-III (kms )	DBM (kms)	BC (kms)	C.D. (No's )	Drain (kms)	Parape t(No's)		Inter Locking Tile (kms)	KM Stone & Board (No's)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Improvement and strength of Solan Meenus road km. 61/0 to 62/00 and 65/0 to 94/500 under CRF (Total Length =30.500kms)	1186.00	13.04.19	0.00	6.615	12.005	29.155	29.155	49	11.487	3169	1.820	25	4.000	2.500			10					15%

**STATUS WORKS SANCTIONED UNDER MNP IN R/O SANGRAH DIVISION HPPWD SANGRAH**

Sr. No.	Name of Work	Budget for the year 2018-19 (in Lacs)	Exp. during the year upto 31.12. 2018 (in Lacs)	Scope							Achievement							Remarks
				M/able (in Kms)	Cross Drainage (in Kms.)	Soling (in Kms.)	Wearing (in Kms.) G-II	Wearing (in Kms.) G-III	Wearing (in Kms.)	Tarring (in Kms.)	M/able (in Kms)	Cross Drainage (in Kms.)	Soling (in Kms.)	Wearing (in Kms.)G-II	Wearing (in Kms.)G-III	Wearing (in Kms.)	Tarring (in Kms.)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
<b>MNP WORKS</b>																		
1	C/O link road Methli to koti road G.P SerTendula	0.50			0.500											ROFD completed & CD work is in progress. Work likely to be completed upto 31.03.2019		
2	Link road from Pirag to Basali G.P Lana Cheta	1.50				0.250										work awarded and will be completed upto 31.03.2019		
3	CD works on Solan Meenus road Haripurdhar to Rohnat	1.00			0.500											Work is in Progress & likely to be completed upto 31.03.2019		
4	C/O road from Devamanal to Shiya	1.00			0.250											work awarded and likely to be completed upto 31.03.2019		
5	Gehal Dimaina to Shilhan road	1.00		1.000												Tenders called & will be awarded very soon		
6	C/O road from Nohra to Churdhar	5.00			0.250											DPR submitted under NABARD		

7	M/T & C.D on Dalyanoo Pulilani Nainidhar road	1.00			1.000							0.750						Work is in Progress & likely to be completed upto 31.03.2019
8	C/O Charna Ghati Lodhia road from Solani Meenus road	1.00			0.250	0.500												Soling work is in Progress & likely to be completed upto 31.03.2019
9	C/O Nohradhar to Galion road	1.500	1.98		0.750	0.250						0.250	0.360					Work is in Progress & likely to be completed upto 31.03.2019
10	C/O from Pidiyadhar to Sher Tandula	0.50			0.500													work is in progress
11	C/O Khari Lana Cheta road Km. 14/0 to 22/0	15.00	6.01			0.500	0.500		0.500	0.500			0.500					work is in progress
12	Imp. of Dalyanoo Pulilani Nainidhar roda Km. 14/0 to 21/0	0.70				0.500												work awarded
13	C/O Charna Bhawai Sangrah road Km 11/0 to 14/0	0.50			0.250	1.00												work is in progress
14	C/O Punnerdhar to Lana Paller road	2.00		0.500														work is in progress
15	Ratwa Gehal Link road.	1.50	9.96	0.500	0.250					0.900	0.250							work completed
16	C/O Link road Bharari to Bhon Via Chokan Tikrah Chandog	2.00				0.300												work is in progress.
17	Link road from Village Tonda To Arlu	2.50			0.500													work is in progress
18	Link road from village Ratwa to kuna via Tholla Kulyari jarna Balaina	2.50		0.500	0.250													For FC & CD work Tenders called.
	<b>TOTAL</b>	<b>150.31</b>	<b>17.95</b>	<b>2.500</b>	<b>5.250</b>	<b>3.300</b>	<b>0.500</b>	<b>0.000</b>	<b>0.500</b>	<b>0.500</b>	<b>0.900</b>	<b>1.250</b>	<b>0.860</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	<b>0.000</b>	

