

VIDHAN SABHA QUESTION

Name of Department : Planning Department
Starred Question No. : 5051
Date of Reply : 10-03-2022
Subject : MLA Priorities.
Question Asked by : Dr. (Col.) Dhani Ram Shandil (Solan)
Concerned Minister : Chief Minister

Will the Chief Minister be Pleased to state:

Question	Reply
during the last three years upto 01-02-2022, how many schemes under MLA priorities have been prepared and how many are still pending in Solan Assembly Constituency; by when these schemes will be completed?	The information is laid on the table of the house.

Reply of the Starred Question No. 5051 asked by Dr. (Col.) Dhani Ram Shandil (Solan).

Question	Reply																																
<p>during the last three years upto 01-02-2022, how many schemes under MLA priorities have been prepared and how many are still pending in Solan Assembly Constituency; by when these schemes will be completed?</p>	<p>During the last three years upto 01-02-2022, DPRs of 11 Priorities have been prepared and DPRs of 13 MLA Priorities are yet to be prepared. Out of these 13 priorities, 06 priority schemes have been reported as infeasible by the executing departments and DPRs of 07 priority schemes are yet to be prepared.</p> <p>The Sector wise detail of above priorities is summarized in the below table:-</p> <table border="1" data-bbox="619 972 1380 1256"> <thead> <tr> <th rowspan="2">Sector</th> <th rowspan="2">Total Priorities proposed</th> <th rowspan="2">DPRs of MLA Priorities prepared</th> <th colspan="2">DPRs yet to be prepared</th> </tr> <tr> <th>Infeasible priorities</th> <th>DPRs of MLA Priorities pending</th> </tr> <tr> <th>1.</th> <th>2.</th> <th>3.</th> <th>4.</th> <th>5.</th> </tr> </thead> <tbody> <tr> <td>MI</td> <td>8</td> <td>3</td> <td>5</td> <td>0</td> </tr> <tr> <td>R&B</td> <td>8</td> <td>3</td> <td>0</td> <td>5</td> </tr> <tr> <td>RWSS</td> <td>8</td> <td>5</td> <td>1</td> <td>2</td> </tr> <tr> <td>Total:-</td> <td>24</td> <td>11</td> <td>06</td> <td>07</td> </tr> </tbody> </table> <p>The execution work of 3 Nos. of Water Supply Schemes is in progress, tender for 01 scheme will be floated shortly and 01 scheme stands approved under JJM on 07-02-2022. The scheme wise status of MLA Priority Schemes along with the tentative dates with their completion is given at Annexure-I.</p>	Sector	Total Priorities proposed	DPRs of MLA Priorities prepared	DPRs yet to be prepared		Infeasible priorities	DPRs of MLA Priorities pending	1.	2.	3.	4.	5.	MI	8	3	5	0	R&B	8	3	0	5	RWSS	8	5	1	2	Total:-	24	11	06	07
Sector	Total Priorities proposed				DPRs of MLA Priorities prepared	DPRs yet to be prepared																											
		Infeasible priorities	DPRs of MLA Priorities pending																														
1.	2.	3.	4.	5.																													
MI	8	3	5	0																													
R&B	8	3	0	5																													
RWSS	8	5	1	2																													
Total:-	24	11	06	07																													

Annexure-I.

Sr. No	Name of the Priority/ Scheme	Year/ Priority	DPR Prepared (Yes/No) under Development head	Physical Status of Work (in %)	Tentative Date of Completion of Work	Reason for pendency of DPR preparation	Remarks
1	2	3	4	5	6	7	8
MI लघु सिंचाई							
वर्ष :		2018-19					
1	Providing irrigation scheme by constructing various water bodies in Tehsil Solan.	1	No	-	-	Not feasible.	85 RWHS (water bodies) have been constructed on all Feasible sites under AIBP (year 2011-12, sanctioned amount Rs. 1448.00 Lac), now construction of new water bodies not possible.
2	Providing irrigation scheme by constructing various water bodies in Tehsil Kandaghat.	2	No	-	-	Not feasible.	85 RWHS (water bodies) have been constructed on all Feasible sites under AIBP (year 2011-12, sanctioned amount Rs. 1448.00 Lac), now construction of new water bodies not possible.
वर्ष :		2019-20					
3	ग्राम पंचायत हिन्नर के अंतर्गत उठाऊ सिंचाई योजना टिक्करी टनाजी का निर्माण ।	1	Yes PMKSY	-	-	-	Scheme approved by STAC/ SLSSC under PMKSY (HKKP) vide CE (PMU) JSV Mandi letter No. 1754-1820 dated 14/10/2021 for Rs. 523.61 lakh. After obtaining sanction from Govt. of India, scheme will be constructed. CCA proposed to be covered under this scheme is 131.56 hectare.

4	ग्राम पंचायत मशीवर के अन्तर्गत उठाऊ सिंचाई योजना मशीवर कोटला का निर्माण	2	No	-	-	Infeasible.	The scheme is having a high head of approximately 1100 meters resulting in construction of the scheme in two stages. The area to be covered in the scheme are scattered which is resulting in high head. Approximately 270 to 300 hectares area is to be covered and per hectare cost is also coming to more than Rs. 4.00 lacs per hectare. Also water requirement to cover the area is very high which will not be possible to cater from the small Khud having no discharge from which the scheme was proposed. Hence, the scheme is not feasible.
	वर्ष :	2020-21					
5	उठाऊ सिंचाई योजना गरु ग्राम पंचायत कोट तहसील कंडाघाट जिला सोलन	1	Yes NABARD	-	-	-	DPR amounting to Rs. 46.03 lakh sent to NABARD on dt. 07-02-2022 and is under consideration with NABARD. CCA proposed to be covered under this scheme is 12.31 hectare.
6	उठाऊ सिंचाई योजना गौडा ग्राम पंचायत हिनर तहसील व जिला सोलन	2	Yes PMKSY	-	-	-	Scheme approved by STAC/ SLSSC under PMKSY (HKKP) vide CE (PMU) JSV Mandi letter No. 1754-1820 dated 14/10/2021 for Rs. 32.40 lakh. Scheme has been proposed for central assistance under PMKSY. After obtaining sanction from Govt of India, scheme will be constructed. CCA proposed to be covered under this scheme is 32.40 hectare.

	वर्ष :	2021-22					
7	उठाऊ सिंचाई योजना तिक्करी, बरड बस्ती, टणाजी, धनेच, बहरोग व कल्याना ग्राम पंचायत हिन्नर का गिरी नदी से निर्माण।	1	No	-	-	Infeasible. Priority repeated as P-I, 2019-20.	Scope of the work has been taken into account in the priority i.e. ग्राम पंचायत हिन्नर के अंतर्गत उठाऊ सिंचाई योजना तिक्करी टनाजी का निर्माण, 2019-20, P-I.
8	उठाऊ सिंचाई योजना मशीवर ग्राम पंचायत मशीवर का निर्माण।	2	No	-	-	Infeasible. Priority repeated as P-II, 2019-20.	Priority repeated as P-II, 2019-20.
WSS पेयजल योजना							
	वर्ष :	2018-19					
9	Providing LWSS from Giri River to various villages in GP Shamrod, Nauni, Damrog, Kothon, Shanti & Ochghat in Tehsil and District Solan.	1	Yes SCDP (Schedule Caste Development Plan)	85%	30-06-2022	-	Scheme covered under LWSS Dharja which is already approved under SCDP. A/A & E/S accorded for Rs. 488.96 Lakh and work is in progress. Panchayats to be benefited = 2Nos. (Shamor & Nauni) Village/ Habitation to be covered = 50 Nos. PP (present Population) to be covered (As on 2018) = 4029. Person. UP (Ultimate Population) to be covered (As on 2051)= 5691 Person
10	Providing LWSS Sunakhi, Sayri & Group of villages from Gamber Khad in GP Sayri District Solan.	2	No	-	-		The DPR is being prepared by EE Solan and same will be submitted to higher authority by 30-4-2022. Total Villages/ Habitation to be covered under this scheme is =13 Nos. PP to be covered as on 2019=977 Person. UP as on 2051=1368 Person

	वर्ष :	2019-20					
11	ग्राम पंचायत हिन्नर के अंतर्गत उठाऊ पेयजल योजना नोहरा कुरगल टकराणा का सम्वर्धन	1	Yes DC Deposit	-	-	-	Working estimate approved vide SE Solan letter No 6952-56 dt:- 24-12-2021. for amounting to Rs 104.55 Lakh. DNIT is being prepared and tender shall be called shortly . Panchayats to be covered 2 Nos : (Dhangeel & Hinner) , Villages to be covered = 6 Nos, Habitations to be covered 12 Nos. PP to be covered =993 (As on 2021) UP to be covered 1278 (As on 2044)
12	ग्राम पंचायत डांगरी के अंतर्गत उठाऊ पेयजल योजना छिब्बयार का सम्वर्धन	2	Yes JJM	50%	31-10-2022	-	Scope of work has been covered under scheme Dhrot Basal which has been approved under JJM (phase-II) for Rs. 763.09 lacs only & work awarded to the contractor. FHTC (Functional Household Tap Connections) proposed to be covered under this scheme is 254 Nos.
	वर्ष :	2020-21					
13	उठाऊ पेयजल योजना मालगा गोग बरोड़ सुधारग गुराश ग्राम पंचायत पोधना	1	Yes SCDP (Schedule Caste Development Plan)	-	31-12-2022	-	Work awarded to the contractor vide EE No 21938-44 dt 18-12-2021. The work will be completed within one year. Panchayat to be covered Podhana & Chhausha. Habitation to be covered under this scheme is =7 Nos. & Villages to be covered under this scheme is = 7 Nos . PP to be covered = 482 (as on 2019) UP. to be covered = 675 (as on 2051)
14	उठाऊ पेयजल योजना बाग शिलाई नरूद ग्राम पंचायत बांजनी	2	No	-	-	Infeasible.	Scheme infeasible due to less discharge in the source.

	वर्ष :	2021-22					
15	ग्राम पंचायत वाकना, कवार्ग, छोशा, बिशा, सैंज, सिरीनगर के अंतर्गत विभिन्न गांवों के लिए उठाऊ पेयजल योजना का गिरी नदी से निर्माण।	1	Yes Jal Jeevan Mission (JJM)	-	-	-	DPR approved under SLSSC meeting held on 7-02-2022 for Rs. 55.38 Crore. Estimate for A/A & E/S submitted under JJM (shelf IV) to E-in-C vide CE (SZ) letter No. 9840-41 dated 29/09/2021 for 55.38 crore only. Panchayat to be covered = 8 Nos., Village/ Habitation to be covered under this scheme is = 57 Nos., PP to be covered (As on 2021) = 12632 UP to be covered = 20870 (as on 2054)
16	ग्राम पंचायत सपरून, आंजी और डांगरी के लिए पेयजल योजना सोलन गिरी नदी से विस्तारीकरण।	2	No	-	-	-	The DPR is being prepared by EE Solan and same will be submitted to higher authority by 30 April, 2022.
R&B सड़कें एवम् पुल							
	वर्ष :	2018-19					
17	C/O Kiari Bainoo to Khinna road km. 0/0 to 7/820.	1	No		-	FCA case is involved in this road and the same has been submitted to Principal Chief Conservator of forest Shimla.	DPR amounting to Rs 818.38 lakh has been prepared and got checked from CE(SZ), fair out DPR will be prepared after the receipt of principal approval of FCA from Forest Department

18	C/O Uperala Badyawal to Nichla Badyawala road GP Kot Kadaur.	2	Yes NABARD		-	-	DPR amounting to Rs. 434.86 lakh sent to NABARD on dt. 17-12-2021 and is under consideration with NABARD.
	वर्ष :	2019-20					
19	C/O Malga to Koon via Baleni Khad in GP. Podhna	1	Yes NABARD		-	-	DPR amounting to Rs. 463.90 lakh sent to NABARD on dt. 09-12-2021 and is under consideration with NABARD.
20	C/O road from DDL Factory to village Chauhra i/c C/O bridge over Ashwani Khad at village Kashanwala in Gram Panchayat Bisha/Jhaja, Development Block Kandaghat	2	No		-	Gift deed awaited	-
	वर्ष :	2020-21					
21	C/O MT village Shamlech to Chilla Km.0/0 to 4/0.	1	Yes NABARD		-	-	DPR amounting to Rs. 508.49 lakh sent to NABARD on dt. 31-01-2022 and is under consideration with NABARD.
22	C/O road from Jounaji to Diyarag Bukharag Km.0/0 to 4/0.	2	No		-	-	Fair out DPR sent to CE (SZ) amounting to 659.47 lac 31.12.21
	वर्ष :	2021-22					
23	C/O road from Suro to Bagetu km 0/0 to 7/500	1	No		-	Gift deed still awaited	-
24	दाँऊटी से जाठिया देवी वाया आंजी सड़क का निर्माण कार्य कि०मी० 0/0 से 6/000 कि०मी०	2	No		-	Gift deed still awaited	-
