

विधान सभा प्रश्न

विभाग का नाम:	पर्यटन एवं नागरिक उड्डयन
प्रश्न संख्या तारांकित:	1403
उत्तर की तिथि:	26-08-2019
विषय:	पर्यटन विकास हेतु धनराशि।
प्रश्नकर्ता का नाम:	श्री सुखविन्द्र सिंह सुक्खु (नदौन) श्री रमेश चंद धवाला (ज्वालामुखी)
सम्बन्धित मन्त्री:	मुख्य मन्त्री

प्रश्न:		उत्तर:
(क)	पर्यटन विकास के लिए एशियन डवलपमेंट बैंक (ADB) से कितनी धनराशि स्वीकृत हुई है; और	(क) व (ख) सूचना सभा पटल पर रख दी गई है।
(ख)	पर्यटन विकास के कितने प्रोजेक्टों का कार्य आवंटित हो चुका है; आवंटित कार्यों व ठेकेदारों के नाम तथा आवंटित धनराशि का ब्यौरा दिनांक सहित दें ?	

श्री सुखविन्द्र सिंह सुक्खु (नदौन) तथा श्री रमेश चंद धवाला (ज्वालामुखी) माननीय विधायक द्वारा पर्यटन विकास हेतु धनराशि बारे पूछे गये तारांकित विधान सभा प्रश्न संख्या: 1403 का उत्तर ।

---

(क) एवं (ख)

एशियन डवलपमेंट बैंक (ADB) द्वारा हिमाचल प्रदेश में पर्यटन विकास हेतु 95.16 Million US\$ (656.60 करोड़ रुपये) का प्रोजेक्ट स्वीकृत किया गया है। इस प्रोजेक्ट का कार्य दो चरणों (Tranches/phases) में पूरा किया जाना है। प्रथम चरण (Tranches/phases) में एशियन डवलपमेंट बैंक (ADB) व आर्थिक कार्य विभाग वित्त मंत्रालय भारत सरकार (DEA) ने हिमाचल प्रदेश के लिए कुल 33 Million US\$ (227.70 करोड़ रुपये) की राशि स्वीकृत की है। इस सम्बन्ध में ऋण अनुबन्ध (Loan Agreement) एशियन डवलपमेंट बैंक (ADB) और आर्थिक कार्य विभाग, वित्त मंत्रालय, भारत सरकार (DEA) के बीच में 20.07.2011 को हस्ताक्षरित हुआ है।

प्रथम चरण (Tranche-I) के अन्तर्गत 19 sub-projects क्रियान्वित किए गए और सभी कार्य पूर्ण हो चुके हैं। आवंटित कार्यों का नाम, ठेकेदारों के नाम तथा आवंटित धनराशि का ब्यौरा दिनांक सहित परिशिष्ट 'क' पर संलग्न है।

द्वितीय चरण के अन्तर्गत 62.16 Million US \$ (428.90 करोड़ रुपये) की राशि व्यय की जानी है। इस चरण के लिए सितम्बर 2015 को ऋण अनुबन्ध (Loan Agreement) हस्ताक्षरित किया गया था तथा यह जून 2020 तक पूर्ण किया जाना है।

Tranche-II के अन्तर्गत 11 sub-projects क्रियान्वित किए जा रहे हैं और सभी कार्य आवंटित हो चुके हैं, जिनका कार्य प्रगति पर है। आवंटित कार्यों का नाम, ठेकेदारों के नाम, आवंटित धनराशि का ब्यौरा दिनांक सहित परिशिष्ट 'ख' पर संलग्न है।

परिशिष्ट 'क'

<b>Sr. No</b>	<b>Package Name</b>	<b>Name of Contractor</b>	<b>Awarded Amount</b>	<b>Revised Amount</b>	<b>Project Completion Cost</b>	<b>Date of award</b>	<b>Status</b>
1	Circular Road at Naina Devi Temple – 1 Km. long.	R.R. Builders	1,32,43,428.00	2,40,88,188.00	2,39,72,417.00	05.01.2012	Work Completed
2	Car Parking at Naina Devi Temple.	Om Prakash and Sons	3,02,86,969.00	3,02,86,969.00	2,65,98,735.00	03.09.2014	Work Completed
3	Integrated parking interpretation center & tourist amenities complex at Chintpurni & Rest Sheds, toilet facilities and view points along path from TRC to Temple at Chintpurni.	A.S. Enterprises UTILP (JV)	39,84,58,952.00	54,16,86,843.34	52,84,98,689.00	26.06.2014	Work Completed
4	Information Centre Pong Dam	S.S.S. Construction	1,28,77,689.00	1,30,24,945.00	1,29,90,478.00	20.10.2011	Work Completed
5	Car Parking and Toilets at Pong Dam	S.S.S. Construction	64,30,451.00	83,50,946.00	78,06,283.00	20.10.2011	Work Completed
6	Camping facilities, with provisions for 10 tents, including toilets.	Sh. Ganesh Kumar	58,93,623.00	73,98,045.32	73,98,045.00	04.01.2013	Work Completed
7	Jetty at Pong Dam	S.S.S. Construction	8,58,097.00	8,58,097.00	8,41,488.00	12.12.2011	Work Completed
8	Pong Dam landscaping & signages.	M/s Ashwani Kumar Chibber	49,95,000.00	49,95,000.00	43,02,429.00	17.12.2013	Work Completed
9	Re-development of Forest Rest House- Ranser.	Sh. Suresh Kumar Gupta	35,74,710.00	35,74,710.00	30,32,402.00	10.01.2013	Work Completed
10	Jetty Development Ranser & Karu Islands	Sh. Ravinder Kumar Sood	22,42,715.00	22,42,715.00	20,93,635.00	18.06.2012	Work Completed
11	Treks around Ranser & Karu Island	S.S.S. Constructions	1,55,13,964.00	2,01,62,534.00	1,88,73,858.00	30.06.2012	Work Completed

12	Landscaping, planting along the peripheral trail and directional signages.	Sh. Ravinder Kumar Sood	25,55,000.00	25,55,000.00	11,03,620.00	10.01.2013	Work Completed
13	Watch towers for Bird Watching in Karu Island.	Sh. Ravinder Kumar Sood	22,50,000.00	25,05,871.00	24,18,149.00	10.01.2013	Work Completed
14	A Development at camping sites at Nagrota Suriyan.	M/s Om Prakash Sharma & Sons	1,26,08,303.00	1,42,30,856.66	1,42,30,856.00	17.12.2014	Work Completed
15	Forest Rest Houses improvement and camping sites development at Dhameta.	Sh. Suresh Kumar Gupta	90,22,046.00	98,90,098.52	98,90,099.00	16.04.2013	Work Completed
16	Parking for 100 vehicles at Bajreshwari Temple, Kangra.	Sh. Vijay Kumar Sood, Prashanti Surya Construction Co.	3,74,79,739.00	3,83,19,729.00	3,81,01,051.00	13.03.2013	Work Completed
17	Shimla Mall Road restoration project.	P.K. Construction Co.	23,72,63,366.00	25,16,92,643.33	24,57,07,992.00	24.06.2014	Work Completed
18	Rehabilitation of Town Hall Project.	Mr. A.P. Reddy, CEO, Abhiram Infra Project Pvt. Ltd, Hyderabad	8,01,53,020.00	8,01,53,020.00	7,44,48,520.00	11.09.2014	Work Completed
19	Multi storey Parking Tutikandi, Shimla.	A.S. Enterprises JV with Sam India Built Well Pvt. Ltd.	64,57,94,064.00	Rs.82,04,01,124	80,96,85,989.00	06.04.2015	Work Completed

Sr. No	Package Name	Name of Contractor	Awarded Amount/ Estimated cost	Date of Award	Status
1	Rejuvenation of the Markandeya Temple Precinct and provision of Visitor Facilities, Bilaspur.	M/s MCC Power Projects Pvt. Ltd., Dinesh Kumar Sharma Construction Pvt. Ltd. (MCC-DKC JV)	9,89,98,530.5	03.11.2016	Work in progress
2	Upgrading the Historic Urban Precincts & Creating a Heritage Circuit, JwalaJi Town	M/s A.K.S. Engineers & Contractors- PK Construction Co.Joint Venture	32,51,72,722.15	23.09.2015	Work in progress
3	Conserving Prominent Temple Precincts & Upgrading Urban Infrastructure for Tourism in Dharamshala & Mcleodganj	M/s A.S. Enterprise- Mohan International Builders Joint Venture	42,61,15,412.74	30.06.2016	Work in progress
4	Restoration and Improvement of Chamunda Temple and Bajreshwari Temple Precinct and Creation of Cultural Centre for Traditional Crafts and Arts at Nagrota Bhagwan, Kangra	M/s MCC Power Projects Pvt. Ltd., Dinesh Kumar Sharma Construction Pvt. Ltd. (MCC-DKC JV)	22,79,08,269.29	13.12.2016	Work in progress
5	Creation of centre for Traditional arts and crafts at Badagran near Manali.	M/s A.S. Enterprise- Mohan International Builders Joint Venture	39,80,02,861.00	29.05.2015	Work in progress
6	Conservation and up-gradation of Historic Urban Precincts and Buildings, Mandi	M/s R.S. Buildtek (JV)	33,24,97,820.22	19.09.2015	Work in progress
7	Tourist Cultural Centre at Janjehli, Distt. Mandi	M/s A.S. Enterprise	25,17,22,544.00	24.07.2018	work awarded
8	Restoration of Shimla Mall Extension.	M/s A.S. Enterprise- Mohan International Builders Joint Venture	33,88,67,703.00	19.11.2015	Work in progress
9	Eco-tourism Park at Naldehra, Shimla	M/s. A.S. Enterprise, Chandigarh	10,63,16,562.45	01.09.2016	Work in progress
10	Restoration and beautification of Ancient Temples and Surrounding areas at Rampur Bushahr, Shimla	M/s Tenzin Construction Company Pvt. Ltd. (TCCPL)	18,64,17,081.25	21.11.2016	Work in progress
11	Conservation/Restoration & Rehabilitation of Bantony Castle in the Heritage Zone, Shimla	M/s Construction Technique-Kinjal Construction Com. (JV)	25,45,14,304.11	14.11.2018	Work Awarded